

Sample deliverable: demonstration data. This is actual rendered output from the CPP forensic toolkit, run on a fictional project. The methodology, detectors and calculations are the production ones; the activity codes, RFI numbers, change orders and party assignments are illustrative and were chosen to exercise the full range of forensic detectors. Nothing here is a real project, a real party, or a real claim. [See all sample deliverables](#) · criticalpathpartners.ca



Critical Path Partners

Forensic schedule analysis

Ontario Community College - B2 (Demo Data) · Claim Workbench



Critical Path Partners

Forensic schedule analysis

Ontario Community College - B2 (Demo Data)

Evidence ledger, chain-diff, rolling baseline, trust score, slip-to-evidence

Folder

B2-Demo-Evidence

Run Date

2026-09-09

Contract

CCDC2

Artifacts

23 · 2 XER

Schedule Trust Score

0

Suspect. **Manipulation fingerprints present**

Status

SUSPECT

BLOCK / WARN

2 / 5

INFO

18

Opinion

The schedule chain examined resolves to a trust score of **0 of 100 (SUSPECT)**, raising **2 BLOCK** and **5 WARN** flags. **87 activities** entered the schedule mid-chain, after the original baseline; the rolling baseline records each at its as-introduced planned dates so later drift on those activities is measurable. Of **281 activity slips** analyzed, **10.3%** pair with an evidence document that names the slipped activity; a further **89.7%** show only date-window co-occurrence, which is context, not support. These are observational findings for analyst verification against contemporaneous records; they are not conclusions on causation or responsibility.

Basis in brief

- **Chain:** 2 XER updates spanning data dates 2025-04-01 to 2025-07-01, with 551 flagged edits in the manipulation log (A-04).
- **Trust:** 10-detector statistical-impossibility scan (A-02, A-09); score 0 of 100, SUSPECT.
- **Rolling baseline:** 327 original baseline activities preserved; 87 insertions captured at as-introduced dates (A-05).
- **Evidence pairing:** each slip window cross-referenced against the evidence ledger; rates and per-slip pairings at A-07.

Generated by the Critical Path Partners claim-workbench pipeline from the contents of the evidence folder alone. Flags and pairings are **correlation, not causation**; each item is an analyst follow-up prompt, not a finding of manipulation, responsibility, or quantum.

A-01

Artifact Inventory

23 total artifacts ingested from B2-Demo-Evidence

Total Artifacts

23

all classified

XER Updates

2

schedule snapshots

Emails (.msg)

0

correspondence

Documents

21

pdf / docx / txt / md

Workbooks

0

xlsx

Images

0

photos / scans

Unclassified

0

unmatched

Contract Basis

CCDC2

notice regime

Basis of measurement How to read the numbers in this report

Day unit

Working days

Every day count in this deliverable is in working days. No calendar-day figure is displayed. Where a contract clause is quoted verbatim in calendar days, the computed equivalent is given in working days alongside.

Calendar

The activity's own P6 calendar

Deltas are counted on the activity's own P6 calendar via work_day_delta. Where no project calendar is available the documented fallback is Monday to Friday with no holidays, and that fallback is disclosed on the affected figure.

Date fields read

P6 Start and Finish columns only

A positive slip means the finish moved later between the earlier and the later schedule, which is the adverse direction in this report

Convention: workbench-slip: positive = the finish moved later between the schedules compared

Variance	How it is computed	A positive value means
Activity slip	activity finish in the later schedule - activity finish in the earlier schedule	the activity finishes later, slip

One uniform subtraction order is used, later schedule minus earlier schedule, so a negative figure means the finish moved earlier and is a recovery. This is the reverse of the contractor-loss convention used in the contract-versus-baseline deliverables; the two must not be read against each other without converting the sign.

Top Concerns

Schedule trust resolves to 0 of 100, SUSPECT. The chain raises 2 BLOCK and 5 WARN flags, with 18 INFO notes. The evaluation surfaces statistical-impossibility fingerprints. 25 concerns are listed below, the full list is shown.

BLOCK	WARN	INFO	Score
2	5	18	0

Trust Score

0%

SUSPECT

Detectors **flagged**

Severity	Category	Detail
BLOCK	completion_reversal_present	1 activity completion reversal detected, i.e. an activity was reported 100% complete in one update and then later marked less than 100% complete.
BLOCK	retroactive_baseline_edits_present	26 retroactive baseline edits detected: instances where the target dates of an activity changed in an update without the corresponding contractual change order or accepted recovery plan.

Severity	Category	Detail
WARN	NETWORK_INTEGRITY/OUT_OF_SEQUENCE	Activity A1430 is complete but predecessor A1020 has not started
WARN	NETWORK_INTEGRITY/OUT_OF_SEQUENCE	Activity A1440 is complete but predecessor A1020 has not started
WARN	NETWORK_INTEGRITY/OUT_OF_SEQUENCE	Activity A2290 is complete but predecessor A2220 has not started
WARN	NETWORK_INTEGRITY/OUT_OF_SEQUENCE	Activity A2530 is complete but predecessor A5230 has not started
WARN	NETWORK_INTEGRITY/DISCONNECTED	2 weakly-connected components detected (sizes: 404, 1)
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A4200 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A4260 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A3480 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A3610 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A1630 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A1640 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A4210 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A3780 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A3790 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A3800 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A1110 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A2220 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A3080 has zero duration

Severity	Category	Detail
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A4250 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A1480 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A1490 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A4700 has zero duration
INFO	NETWORK_INTEGRITY/ZERO_DURATION	Activity A1370x has zero duration

A-03

Schedule Chain Summary

2 XER updates · data dates 2025-04-01 to 2025-07-01

XER Updates

2

snapshots in chain

Manipulations Detected

551

flagged edits

High-Severity (WARN+BLOCK)

92

recorded

First Data Date

2025-04-01

chain start

Last Data Date

2025-07-01

chain end

A-03

Manipulations by Category · full tally

10 categories · full tally

Category	Count
activity_added	87
activity_removed	9
activity_renamed	22
baseline_retroactive_edit	26

Category	Count
completion_reversed	1
constraint_added	3
duration_changed	140
predecessor_swapped	53
taskpred_added	165
taskpred_removed	45

A-04

Schedule Manipulation Log

per-update forensic edit register

A-04

Manipulation log · every flagged edit, full list

551 manipulations · full list shown

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	activity_added	2170	Activity 2170 introduced in update 1
1	INFO	activity_added	A1100.1	Activity A1100.1 introduced in update 1
1	INFO	activity_added	A1100.2	Activity A1100.2 introduced in update 1
1	INFO	activity_added	A1110.1	Activity A1110.1 introduced in update 1
1	INFO	activity_added	A12380.1	Activity A12380.1 introduced in update 1
1	INFO	activity_added	A1280.1	Activity A1280.1 introduced in update 1
1	INFO	activity_added	A1360.1	Activity A1360.1 introduced in update 1
1	INFO	activity_added	A1360.2	Activity A1360.2 introduced in update 1
1	INFO	activity_added	A1370,1	Activity A1370,1 introduced in update 1
1	INFO	activity_added	A1370x	Activity A1370x introduced in update 1

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	activity_added	A1380x	Activity A1380x introduced in update 1
1	INFO	activity_added	A1450.1	Activity A1450.1 introduced in update 1
1	INFO	activity_added	A1460.1	Activity A1460.1 introduced in update 1
1	INFO	activity_added	A1470.1	Activity A1470.1 introduced in update 1
1	INFO	activity_added	A1480.1	Activity A1480.1 introduced in update 1
1	INFO	activity_added	A1530.1	Activity A1530.1 introduced in update 1
1	INFO	activity_added	A1540.1	Activity A1540.1 introduced in update 1
1	INFO	activity_added	A1590.1	Activity A1590.1 introduced in update 1
1	INFO	activity_added	A2090x	Activity A2090x introduced in update 1
1	INFO	activity_added	A2410x	Activity A2410x introduced in update 1
1	INFO	activity_added	A2420x	Activity A2420x introduced in update 1
1	INFO	activity_added	A2430x	Activity A2430x introduced in update 1
1	INFO	activity_added	A2440x	Activity A2440x introduced in update 1
1	INFO	activity_added	A2450x	Activity A2450x introduced in update 1
1	INFO	activity_added	A2460x	Activity A2460x introduced in update 1
1	INFO	activity_added	A2470x	Activity A2470x introduced in update 1
1	INFO	activity_added	A2480x	Activity A2480x introduced in update 1
1	INFO	activity_added	A2490x	Activity A2490x introduced in update 1
1	INFO	activity_added	A2500x	Activity A2500x introduced in update 1

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	activity_added	A2510x	Activity A2510x introduced in update 1
1	INFO	activity_added	A2520x	Activity A2520x introduced in update 1
1	INFO	activity_added	A2530.1	Activity A2530.1 introduced in update 1
1	INFO	activity_added	A2530x	Activity A2530x introduced in update 1
1	INFO	activity_added	A2540x	Activity A2540x introduced in update 1
1	INFO	activity_added	A2550x	Activity A2550x introduced in update 1
1	INFO	activity_added	A2560x	Activity A2560x introduced in update 1
1	INFO	activity_added	A4040x	Activity A4040x introduced in update 1
1	INFO	activity_added	A4310	Activity A4310 introduced in update 1
1	INFO	activity_added	A4340	Activity A4340 introduced in update 1
1	INFO	activity_added	A4370	Activity A4370 introduced in update 1
1	INFO	activity_added	A4380	Activity A4380 introduced in update 1
1	INFO	activity_added	A4390	Activity A4390 introduced in update 1
1	INFO	activity_added	A4400	Activity A4400 introduced in update 1
1	INFO	activity_added	A4410	Activity A4410 introduced in update 1
1	INFO	activity_added	A4420	Activity A4420 introduced in update 1
1	INFO	activity_added	A4430	Activity A4430 introduced in update 1
1	INFO	activity_added	A4450	Activity A4450 introduced in update 1
1	INFO	activity_added	A4460	Activity A4460 introduced in update 1

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	activity_added	A4470	Activity A4470 introduced in update 1
1	INFO	activity_added	A4480	Activity A4480 introduced in update 1
1	INFO	activity_added	A4490	Activity A4490 introduced in update 1
1	INFO	activity_added	A4500	Activity A4500 introduced in update 1
1	INFO	activity_added	A4510	Activity A4510 introduced in update 1
1	INFO	activity_added	A4520	Activity A4520 introduced in update 1
1	INFO	activity_added	A4530	Activity A4530 introduced in update 1
1	INFO	activity_added	A4540	Activity A4540 introduced in update 1
1	INFO	activity_added	A4550	Activity A4550 introduced in update 1
1	INFO	activity_added	A4560	Activity A4560 introduced in update 1
1	INFO	activity_added	A4570	Activity A4570 introduced in update 1
1	INFO	activity_added	A4580	Activity A4580 introduced in update 1
1	INFO	activity_added	A4590	Activity A4590 introduced in update 1
1	INFO	activity_added	A4600	Activity A4600 introduced in update 1
1	INFO	activity_added	A4610	Activity A4610 introduced in update 1
1	INFO	activity_added	A4620	Activity A4620 introduced in update 1
1	INFO	activity_added	A4630	Activity A4630 introduced in update 1
1	INFO	activity_added	A4640	Activity A4640 introduced in update 1
1	INFO	activity_added	A4650	Activity A4650 introduced in update 1

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	activity_added	A4660	Activity A4660 introduced in update 1
1	INFO	activity_added	A4670	Activity A4670 introduced in update 1
1	INFO	activity_added	A4680	Activity A4680 introduced in update 1
1	INFO	activity_added	A4690	Activity A4690 introduced in update 1
1	INFO	activity_added	A4700	Activity A4700 introduced in update 1
1	INFO	activity_added	A4710	Activity A4710 introduced in update 1
1	INFO	activity_added	A4720	Activity A4720 introduced in update 1
1	INFO	activity_added	A4730	Activity A4730 introduced in update 1
1	INFO	activity_added	A4740	Activity A4740 introduced in update 1
1	INFO	activity_added	A4760	Activity A4760 introduced in update 1
1	INFO	activity_added	A4770	Activity A4770 introduced in update 1
1	INFO	activity_added	A4780	Activity A4780 introduced in update 1
1	INFO	activity_added	A4790	Activity A4790 introduced in update 1
1	INFO	activity_added	A4800	Activity A4800 introduced in update 1
1	INFO	activity_added	A4810	Activity A4810 introduced in update 1
1	INFO	activity_added	A4820	Activity A4820 introduced in update 1
1	INFO	activity_added	A5070	Activity A5070 introduced in update 1
1	INFO	activity_added	A5220	Activity A5220 introduced in update 1
1	INFO	activity_added	A5230	Activity A5230 introduced in update 1

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	activity_added	A5250	Activity A5250 introduced in update 1
1	WARN	activity_removed	A2170	Activity A2170 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	WARN	activity_removed	A3950	Activity A3950 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	WARN	activity_removed	A3970	Activity A3970 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	WARN	activity_removed	A3980	Activity A3980 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	WARN	activity_removed	A3990	Activity A3990 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	WARN	activity_removed	A4000	Activity A4000 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	WARN	activity_removed	A4020	Activity A4020 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	WARN	activity_removed	A4130	Activity A4130 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)

Update	Severity	Category	Activity / Edge	Narrative
1	WARN	activity_removed	A4140	Activity A4140 REMOVED in update 1: activity removed from schedule (deletions during execution warrant verification against change-order documentation)
1	INFO	duration_changed	A1050	Duration of A1050 changed 80.0h → 88.0h
1	INFO	duration_changed	A1060	Duration of A1060 changed 80.0h → 224.0h
1	INFO	duration_changed	A1070	Duration of A1070 changed 80.0h → 72.0h
1	INFO	duration_changed	A1080	Duration of A1080 changed 80.0h → 136.0h
1	INFO	duration_changed	A1090	Duration of A1090 changed 80.0h → 392.0h
1	INFO	activity_renamed	A1100	Activity A1100 renamed: 'Structural Steel Framing and Steel Deck Shop Drawings' → 'Structural Steel Framing and Steel Deck Shop Drawings (R0)'
1	INFO	duration_changed	A1100	Duration of A1100 changed 80.0h → 128.0h
1	INFO	activity_renamed	A1110	Activity A1110 renamed: 'Structural Reinforcement Shop Drawings' → 'Structural Reinforcement + Decking Shop Drawings'
1	INFO	duration_changed	A1110	Duration of A1110 changed 80.0h → 0.0h
1	INFO	duration_changed	A1120	Duration of A1120 changed 80.0h → 152.0h
1	INFO	duration_changed	A1130	Duration of A1130 changed 80.0h → 216.0h
1	INFO	duration_changed	A1150	Duration of A1150 changed 80.0h → 112.0h
1	INFO	duration_changed	A1160	Duration of A1160 changed 80.0h → 272.0h
1	INFO	duration_changed	A1170	Duration of A1170 changed 80.0h → 40.0h
1	INFO	duration_changed	A1180	Duration of A1180 changed 88.0h → 80.0h

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A1190	Duration of A1190 changed 80.0h → 64.0h
1	INFO	activity_renamed	A1220	Activity A1220 renamed: 'Flush Wood Doors' → 'Flush Wood Doors Sample'
1	INFO	duration_changed	A1220	Duration of A1220 changed 80.0h → 16.0h
1	INFO	duration_changed	A1230	Duration of A1230 changed 80.0h → 104.0h
1	INFO	activity_renamed	A1280	Activity A1280 renamed: 'ACT & ACB Data sheet and Sample' → 'ACT Data sheet and Sample'
1	INFO	duration_changed	A1280	Duration of A1280 changed 80.0h → 200.0h
1	INFO	duration_changed	A1290	Duration of A1290 changed 80.0h → 40.0h
1	INFO	duration_changed	A1340	Duration of A1340 changed 80.0h → 72.0h
1	INFO	activity_renamed	A1360	Activity A1360 renamed: '23 82 19 - Fan Coil Units' → '23 82 19 - Fan Coil Units (R0)'
1	WARN	baseline_retroactive_edit	A1360	Baseline target dates EDITED on in-progress activity A1360 (had actuals)
1	INFO	activity_renamed	A1370	Activity A1370 renamed: '23 74 13 - Air Handling Units' → '23 74 13 - Air Handling Units (R0)'
1	INFO	duration_changed	A1370	Duration of A1370 changed 80.0h → 136.0h
1	WARN	baseline_retroactive_edit	A1370	Baseline target dates EDITED on in-progress activity A1370 (had actuals)
1	INFO	activity_renamed	A1380	Activity A1380 renamed: '23 21 23 - Pumps' → '23 21 23 - Pumps (R0)'
1	INFO	duration_changed	A1380	Duration of A1380 changed 80.0h → 64.0h
1	WARN	baseline_retroactive_edit	A1380	Baseline target dates EDITED on in-progress activity A1380 (had actuals)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A1390	Duration of A1390 changed 80.0h → 56.0h
1	WARN	baseline_retroactive_edit	A1390	Baseline target dates EDITED on in-progress activity A1390 (had actuals)
1	INFO	duration_changed	A1400	Duration of A1400 changed 80.0h → 56.0h
1	WARN	baseline_retroactive_edit	A1400	Baseline target dates EDITED on in-progress activity A1400 (had actuals)
1	INFO	duration_changed	A1410	Duration of A1410 changed 80.0h → 56.0h
1	WARN	baseline_retroactive_edit	A1410	Baseline target dates EDITED on in-progress activity A1410 (had actuals)
1	INFO	duration_changed	A1420	Duration of A1420 changed 80.0h → 64.0h
1	WARN	baseline_retroactive_edit	A1420	Baseline target dates EDITED on in-progress activity A1420 (had actuals)
1	INFO	activity_renamed	A1450	Activity A1450 renamed: '22 13 29 - Sump Pumps' → '22 13 29 - Sump Pumps (R0)'
1	INFO	duration_changed	A1450	Duration of A1450 changed 80.0h → 40.0h
1	WARN	baseline_retroactive_edit	A1450	Baseline target dates EDITED on in-progress activity A1450 (had actuals)
1	INFO	activity_renamed	A1460	Activity A1460 renamed: '23 25 00 - Water Treatment' → '23 25 00 - Water Treatment (R0)'
1	INFO	duration_changed	A1460	Duration of A1460 changed 80.0h → 256.0h
1	WARN	baseline_retroactive_edit	A1460	Baseline target dates EDITED on in-progress activity A1460 (had actuals)
1	INFO	activity_renamed	A1470	Activity A1470 renamed: '23 37 13 - Diffuser and Grilles Shop Drawings' → '23 37 13 - Diffuser and Grilles Shop Drawings (R0)'
1	INFO	duration_changed	A1470	Duration of A1470 changed 80.0h → 176.0h

Update	Severity	Category	Activity / Edge	Narrative
1	WARN	baseline_retroactive_edit	A1470	Baseline target dates EDITED on in-progress activity A1470 (had actuals)
1	INFO	activity_renamed	A1480	Activity A1480 renamed: '23 00 00 - Exhaust Fans' → '23 00 00 - Exhaust Fans (R0)'
1	INFO	duration_changed	A1480	Duration of A1480 changed 80.0h → 0.0h
1	WARN	baseline_retroactive_edit	A1480	Baseline target dates EDITED on in-progress activity A1480 (had actuals)
1	INFO	duration_changed	A1490	Duration of A1490 changed 80.0h → 0.0h
1	WARN	baseline_retroactive_edit	A1490	Baseline target dates EDITED on in-progress activity A1490 (had actuals)
1	INFO	duration_changed	A1510	Duration of A1510 changed 80.0h → 120.0h
1	WARN	baseline_retroactive_edit	A1510	Baseline target dates EDITED on in-progress activity A1510 (had actuals)
1	INFO	duration_changed	A1520	Duration of A1520 changed 80.0h → 120.0h
1	WARN	baseline_retroactive_edit	A1520	Baseline target dates EDITED on in-progress activity A1520 (had actuals)
1	INFO	activity_renamed	A1530	Activity A1530 renamed: '20 05 10 - Electric Heat Tracing' → '20 05 10 - Electric Heat Tracing (R0)'
1	INFO	duration_changed	A1530	Duration of A1530 changed 80.0h → 192.0h
1	WARN	baseline_retroactive_edit	A1530	Baseline target dates EDITED on in-progress activity A1530 (had actuals)
1	INFO	activity_renamed	A1540	Activity A1540 renamed: '22 40 00 - Plumbing Fixtures' → '22 40 00 - Plumbing Fixtures (R0)'
1	INFO	duration_changed	A1540	Duration of A1540 changed 80.0h → 120.0h

Update	Severity	Category	Activity / Edge	Narrative
1	WARN	baseline_retroactive_edit	A1540	Baseline target dates EDITED on in-progress activity A1540 (had actuals)
1	INFO	duration_changed	A1550	Duration of A1550 changed 80.0h → 152.0h
1	WARN	baseline_retroactive_edit	A1550	Baseline target dates EDITED on in-progress activity A1550 (had actuals)
1	INFO	activity_renamed	A1560	Activity A1560 renamed: '26 50 00 - Lighting' → '26 50 00 - Emergency Lighting & Exit Signs'
1	INFO	duration_changed	A1560	Duration of A1560 changed 80.0h → 176.0h
1	WARN	baseline_retroactive_edit	A1560	Baseline target dates EDITED on in-progress activity A1560 (had actuals)
1	INFO	duration_changed	A1570	Duration of A1570 changed 80.0h → 64.0h
1	WARN	baseline_retroactive_edit	A1570	Baseline target dates EDITED on in-progress activity A1570 (had actuals)
1	INFO	activity_renamed	A1580	Activity A1580 renamed: '26 50 00 - Lighting Fixtures & Controls' → '26 50 00 - Lighting Fixtures'
1	INFO	duration_changed	A1580	Duration of A1580 changed 80.0h → 88.0h
1	WARN	baseline_retroactive_edit	A1580	Baseline target dates EDITED on in-progress activity A1580 (had actuals)
1	INFO	activity_renamed	A1590	Activity A1590 renamed: '26 09 23 - Lighting Control' → '26 09 23 - Lighting Control (R0)'
1	INFO	duration_changed	A1590	Duration of A1590 changed 80.0h → 88.0h
1	INFO	duration_changed	A1600	Duration of A1600 changed 80.0h → 40.0h
1	WARN	baseline_retroactive_edit	A1600	Baseline target dates EDITED on in-progress activity A1600 (had actuals)
1	INFO	duration_changed	A1630	Duration of A1630 changed 40.0h → 0.0h

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A1640	Duration of A1640 changed 80.0h → 0.0h
1	INFO	duration_changed	A1670	Duration of A1670 changed 48.0h → 40.0h
1	INFO	activity_renamed	A1680	Activity A1680 renamed: 'Structural Steel Framing and Steel Deck' → 'Structural Steel'
1	INFO	duration_changed	A1680	Duration of A1680 changed 200.0h → 160.0h
1	INFO	duration_changed	A1690	Duration of A1690 changed 488.0h → 240.0h
1	INFO	duration_changed	A1700	Duration of A1700 changed 80.0h → 88.0h
1	INFO	duration_changed	A1710	Duration of A1710 changed 568.0h → 640.0h
1	INFO	duration_changed	A1740	Duration of A1740 changed 248.0h → 240.0h
1	INFO	duration_changed	A1800	Duration of A1800 changed 728.0h → 720.0h
1	INFO	duration_changed	A1810	Duration of A1810 changed 608.0h → 600.0h
1	INFO	duration_changed	A1820	Duration of A1820 changed 728.0h → 800.0h
1	INFO	duration_changed	A1870	Duration of A1870 changed 248.0h → 240.0h
1	INFO	duration_changed	A1880	Duration of A1880 changed 488.0h → 2080.0h
1	INFO	duration_changed	A1920	Duration of A1920 changed 488.0h → 480.0h
1	INFO	duration_changed	A1950	Duration of A1950 changed 808.0h → 872.0h
1	INFO	duration_changed	A1970	Duration of A1970 changed 728.0h → 800.0h
1	WARN	baseline_retroactive_edit	A1990	Baseline target dates EDITED on in-progress activity A1990 (had actuals)
1	WARN	baseline_retroactive_edit	A2000	Baseline target dates EDITED on in-progress activity A2000 (had actuals)

Update	Severity	Category	Activity / Edge	Narrative
1	WARN	baseline_retroactive_edit	A2010	Baseline target dates EDITED on in-progress activity A2010 (had actuals)
1	WARN	baseline_retroactive_edit	A2030	Baseline target dates EDITED on in-progress activity A2030 (had actuals)
1	INFO	duration_changed	A2050	Duration of A2050 changed 720.0h → 800.0h
1	WARN	baseline_retroactive_edit	A2050	Baseline target dates EDITED on in-progress activity A2050 (had actuals)
1	BLOCK	completion_reversed	A2050	Completion REVERSED on A2050: act_start_date populated then nulled
1	INFO	duration_changed	A2060	Duration of A2060 changed 728.0h → 800.0h
1	INFO	duration_changed	A2070	Duration of A2070 changed 720.0h → 576.0h
1	INFO	duration_changed	A2080	Duration of A2080 changed 720.0h → 624.0h
1	INFO	duration_changed	A2090	Duration of A2090 changed 728.0h → 800.0h
1	INFO	duration_changed	A2120	Duration of A2120 changed 728.0h → 800.0h
1	INFO	duration_changed	A2130	Duration of A2130 changed 728.0h → 800.0h
1	INFO	duration_changed	A2140	Duration of A2140 changed 728.0h → 720.0h
1	INFO	activity_renamed	A2150	Activity A2150 renamed: '26 50 00 - Lighting' → '26 50 00 - Lighting Fixtures'
1	INFO	duration_changed	A2150	Duration of A2150 changed 728.0h → 720.0h
1	INFO	duration_changed	A2160	Duration of A2160 changed 1552.0h → 1464.0h
1	INFO	duration_changed	A2180	Duration of A2180 changed 728.0h → 800.0h
1	INFO	duration_changed	A2190	Duration of A2190 changed 728.0h → 720.0h

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A2220	Duration of A2220 changed 8.0h → 0.0h
1	INFO	duration_changed	A2230	Duration of A2230 changed 200.0h → 8.0h
1	INFO	duration_changed	A2280	Duration of A2280 changed 8.0h → 120.0h
1	INFO	duration_changed	A2320	Duration of A2320 changed 40.0h → 48.0h
1	INFO	duration_changed	A2360	Duration of A2360 changed 80.0h → 88.0h
1	WARN	constraint_added	A2380	Constraint cstr_type=CS_MSOA ADDED to A2380 in update 1
1	INFO	duration_changed	A2390	Duration of A2390 changed 640.0h → 8.0h
1	WARN	constraint_added	A2420	Constraint cstr_type=CS_MSOA ADDED to A2420 in update 1
1	INFO	duration_changed	A2440	Duration of A2440 changed 16.0h → 24.0h
1	INFO	duration_changed	A2450	Duration of A2450 changed 120.0h → 16.0h
1	INFO	activity_renamed	A2480	Activity A2480 renamed: 'Concrete for Remaining Pad Footings' → 'Concrete for Remaining Pad Footings (Ramp)'
1	INFO	duration_changed	A2480	Duration of A2480 changed 16.0h → 8.0h
1	INFO	duration_changed	A2500	Duration of A2500 changed 48.0h → 232.0h
1	INFO	duration_changed	A2520	Duration of A2520 changed 40.0h → 156.0h
1	INFO	duration_changed	A2530	Duration of A2530 changed 40.0h → 188.0h
1	INFO	duration_changed	A2540	Duration of A2540 changed 800.0h → 8.0h
1	INFO	activity_renamed	A2550	Activity A2550 renamed: 'Form and Pour for Grade Beams' → 'Form and Pour Grade Beams'

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A2550	Duration of A2550 changed 80.0h → 40.0h
1	INFO	duration_changed	A2580	Duration of A2580 changed 80.0h → 120.0h
1	INFO	duration_changed	A2600	Duration of A2600 changed 952.0h → 8.0h
1	INFO	duration_changed	A2620	Duration of A2620 changed 1112.0h → 8.0h
1	INFO	duration_changed	A2660	Duration of A2660 changed 1192.0h → 40.0h
1	INFO	duration_changed	A2670	Duration of A2670 changed 40.0h → 16.0h
1	INFO	duration_changed	A2680	Duration of A2680 changed 24.0h → 16.0h
1	INFO	duration_changed	A2700	Duration of A2700 changed 24.0h → 8.0h
1	INFO	duration_changed	A2830	Duration of A2830 changed 240.0h → 152.0h
1	INFO	duration_changed	A2840	Duration of A2840 changed 152.0h → 168.0h
1	INFO	duration_changed	A2860	Duration of A2860 changed 168.0h → 160.0h
1	INFO	duration_changed	A2900	Duration of A2900 changed 120.0h → 40.0h
1	INFO	duration_changed	A2910	Duration of A2910 changed 88.0h → 8.0h
1	INFO	duration_changed	A2920	Duration of A2920 changed 160.0h → 152.0h
1	INFO	duration_changed	A2930	Duration of A2930 changed 192.0h → 208.0h
1	INFO	duration_changed	A2950	Duration of A2950 changed 168.0h → 160.0h
1	INFO	duration_changed	A2970	Duration of A2970 changed 200.0h → 112.0h
1	INFO	duration_changed	A3000	Duration of A3000 changed 160.0h → 168.0h
1	INFO	duration_changed	A3010	Duration of A3010 changed 32.0h → 40.0h

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A3030	Duration of A3030 changed 168.0h → 160.0h
1	INFO	duration_changed	A3070	Duration of A3070 changed 40.0h → 48.0h
1	INFO	duration_changed	A3080	Duration of A3080 changed 1824.0h → 0.0h
1	INFO	duration_changed	A3100	Duration of A3100 changed 152.0h → 168.0h
1	INFO	duration_changed	A3130	Duration of A3130 changed 168.0h → 160.0h
1	INFO	duration_changed	A3170	Duration of A3170 changed 160.0h → 240.0h
1	INFO	duration_changed	A3180	Duration of A3180 changed 1464.0h → 8.0h
1	INFO	duration_changed	A3210	Duration of A3210 changed 72.0h → 88.0h
1	INFO	duration_changed	A3240	Duration of A3240 changed 40.0h → 120.0h
1	INFO	duration_changed	A3250	Duration of A3250 changed 1824.0h → 8.0h
1	INFO	duration_changed	A3300	Duration of A3300 changed 88.0h → 80.0h
1	INFO	duration_changed	A3320	Duration of A3320 changed 2064.0h → 24.0h
1	INFO	duration_changed	A3420	Duration of A3420 changed 32.0h → 40.0h
1	INFO	duration_changed	A3450	Duration of A3450 changed 88.0h → 80.0h
1	INFO	duration_changed	A3460	Duration of A3460 changed 88.0h → 80.0h
1	INFO	duration_changed	A3470	Duration of A3470 changed 88.0h → 80.0h
1	INFO	duration_changed	A3480	Duration of A3480 changed 2144.0h → 0.0h
1	INFO	duration_changed	A3490	Duration of A3490 changed 32.0h → 24.0h
1	INFO	duration_changed	A3570	Duration of A3570 changed 88.0h → 80.0h

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A3610	Duration of A3610 changed 2200.0h → 0.0h
1	INFO	duration_changed	A3630	Duration of A3630 changed 80.0h → 56.0h
1	INFO	duration_changed	A3780	Duration of A3780 changed 8.0h → 0.0h
1	INFO	duration_changed	A3790	Duration of A3790 changed 8.0h → 0.0h
1	INFO	duration_changed	A3800	Duration of A3800 changed 8.0h → 0.0h
1	WARN	constraint_added	A3850	Constraint cstr_type=CS_MSOA ADDED to A3850 in update 1
1	INFO	duration_changed	A3850	Duration of A3850 changed 40.0h → 928.0h
1	INFO	duration_changed	A3900	Duration of A3900 changed 160.0h → 80.0h
1	INFO	duration_changed	A3910	Duration of A3910 changed 160.0h → 8.0h
1	INFO	activity_renamed	A3920	Activity A3920 renamed: 'Setup Hoarding at Existing Areas' → 'Setup Temporary Hoarding'
1	INFO	activity_renamed	A3930	Activity A3930 renamed: 'Make Safe and Interior Demolition' → 'Interior Demolition'
1	INFO	duration_changed	A3930	Duration of A3930 changed 120.0h → 240.0h
1	INFO	duration_changed	A4010	Duration of A4010 changed 40.0h → 80.0h
1	INFO	duration_changed	A4030	Duration of A4030 changed 80.0h → 104.0h
1	INFO	duration_changed	A4040	Duration of A4040 changed 152.0h → 184.0h
1	INFO	duration_changed	A4050	Duration of A4050 changed 80.0h → 104.0h
1	INFO	duration_changed	A4060	Duration of A4060 changed 80.0h → 56.0h
1	INFO	duration_changed	A4070	Duration of A4070 changed 40.0h → 64.0h

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	duration_changed	A4080	Duration of A4080 changed 304.0h → 80.0h
1	INFO	duration_changed	A4200	Duration of A4200 changed 8.0h → 0.0h
1	INFO	duration_changed	A4210	Duration of A4210 changed 8.0h → 0.0h
1	INFO	duration_changed	A4240	Duration of A4240 changed 80.0h → 88.0h
1	INFO	duration_changed	A4250	Duration of A4250 changed 8.0h → 0.0h
1	INFO	duration_changed	A4260	Duration of A4260 changed 8.0h → 0.0h
1	INFO	taskpred_added	A3300	TASKPRED added: pred=2170 → succ=A3300 (PR_FS)
1	INFO	taskpred_added	A3460	TASKPRED added: pred=2170 → succ=A3460 (PR_FS)
1	INFO	taskpred_added	A3590	TASKPRED added: pred=2170 → succ=A3590 (PR_FS)
1	INFO	taskpred_added	A1280.1	TASKPRED added: pred=A1020 → succ=A1280.1 (PR_FS)
1	INFO	taskpred_added	A1370x	TASKPRED added: pred=A1020 → succ=A1370x (PR_FS)
1	INFO	taskpred_added	A1100.1	TASKPRED added: pred=A1100 → succ=A1100.1 (PR_FS)
1	INFO	taskpred_added	A1100.2	TASKPRED added: pred=A1100.1 → succ=A1100.2 (PR_FS)
1	INFO	taskpred_added	A1130	TASKPRED added: pred=A1100.1 → succ=A1130 (PR_FS)
1	INFO	taskpred_added	A1680	TASKPRED added: pred=A1100.1 → succ=A1680 (PR_FS)
1	INFO	taskpred_added	A2510	TASKPRED added: pred=A1100.1 → succ=A2510 (PR_SS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A1110	TASKPRED added: pred=A1100.2 → succ=A1110 (PR_FS)
1	INFO	taskpred_added	A1130	TASKPRED added: pred=A1100.2 → succ=A1130 (PR_FS)
1	INFO	taskpred_added	A1680	TASKPRED added: pred=A1100.2 → succ=A1680 (PR_FS)
1	INFO	taskpred_added	A2510	TASKPRED added: pred=A1100.2 → succ=A2510 (PR_SS)
1	INFO	taskpred_added	A1110.1	TASKPRED added: pred=A1110 → succ=A1110.1 (PR_FS)
1	INFO	taskpred_added	A1690	TASKPRED added: pred=A1110.1 → succ=A1690 (PR_FS)
1	INFO	taskpred_added	A1500	TASKPRED added: pred=A12380.1 → succ=A1500 (PR_FS)
1	INFO	taskpred_added	A1970	TASKPRED added: pred=A12380.1 → succ=A1970 (PR_FS)
1	INFO	taskpred_added	A1870	TASKPRED added: pred=A1280.1 → succ=A1870 (PR_FS)
1	INFO	taskpred_added	A1360.1	TASKPRED added: pred=A1360 → succ=A1360.1 (PR_FS)
1	INFO	taskpred_added	A1360.2	TASKPRED added: pred=A1360.1 → succ=A1360.2 (PR_FS)
1	INFO	taskpred_added	A1480	TASKPRED added: pred=A1360.1 → succ=A1480 (PR_FS)
1	INFO	taskpred_added	A1950	TASKPRED added: pred=A1360.1 → succ=A1950 (PR_FS)
1	INFO	taskpred_added	A1480	TASKPRED added: pred=A1360.2 → succ=A1480 (PR_FS)
1	INFO	taskpred_added	A1950	TASKPRED added: pred=A1360.2 → succ=A1950 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A1370.1	TASKPRED added: pred=A1370 → succ=A1370,1 (PR_FS)
1	INFO	taskpred_added	A1490	TASKPRED added: pred=A1370,1 → succ=A1490 (PR_FS)
1	INFO	taskpred_added	A1960	TASKPRED added: pred=A1370,1 → succ=A1960 (PR_FS)
1	INFO	taskpred_added	A1380x	TASKPRED added: pred=A1370x → succ=A1380x (PR_FS)
1	INFO	taskpred_added	A2090x	TASKPRED added: pred=A1370x → succ=A2090x (PR_FS)
1	INFO	taskpred_added	A12380.1	TASKPRED added: pred=A1380 → succ=A12380.1 (PR_FS)
1	INFO	taskpred_added	A2090x	TASKPRED added: pred=A1380x → succ=A2090x (PR_FS)
1	INFO	taskpred_added	A1450.1	TASKPRED added: pred=A1450 → succ=A1450.1 (PR_FS)
1	INFO	taskpred_added	A2040	TASKPRED added: pred=A1450.1 → succ=A2040 (PR_FS)
1	INFO	taskpred_added	A1460.1	TASKPRED added: pred=A1460 → succ=A1460.1 (PR_FS)
1	INFO	taskpred_added	A2050	TASKPRED added: pred=A1460.1 → succ=A2050 (PR_FS)
1	INFO	taskpred_added	A1470.1	TASKPRED added: pred=A1470 → succ=A1470.1 (PR_FS)
1	INFO	taskpred_added	A2060	TASKPRED added: pred=A1470.1 → succ=A2060 (PR_FS)
1	INFO	taskpred_added	A1480.1	TASKPRED added: pred=A1480 → succ=A1480.1 (PR_FS)
1	INFO	taskpred_added	A1530.1	TASKPRED added: pred=A1530 → succ=A1530.1 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A2120	TASKPRED added: pred=A1530.1 → succ=A2120 (PR_FS)
1	INFO	taskpred_added	A1540.1	TASKPRED added: pred=A1540 → succ=A1540.1 (PR_FS)
1	INFO	taskpred_added	A2130	TASKPRED added: pred=A1540.1 → succ=A2130 (PR_FS)
1	INFO	taskpred_added	2170	TASKPRED added: pred=A1560 → succ=2170 (PR_FS)
1	INFO	taskpred_added	A2150	TASKPRED added: pred=A1580 → succ=A2150 (PR_FS)
1	INFO	taskpred_added	A1590.1	TASKPRED added: pred=A1590 → succ=A1590.1 (PR_FS)
1	INFO	taskpred_added	A2180	TASKPRED added: pred=A1590.1 → succ=A2180 (PR_FS)
1	INFO	taskpred_added	A4400	TASKPRED added: pred=A1690 → succ=A4400 (PR_FS)
1	INFO	taskpred_added	A4420	TASKPRED added: pred=A1690 → succ=A4420 (PR_FS)
1	INFO	taskpred_added	A4580	TASKPRED added: pred=A1690 → succ=A4580 (PR_FS)
1	INFO	taskpred_added	A4720	TASKPRED added: pred=A1690 → succ=A4720 (PR_FS)
1	INFO	taskpred_added	A3340	TASKPRED added: pred=A1870 → succ=A3340 (PR_FS)
1	INFO	taskpred_added	A4510	TASKPRED added: pred=A2090x → succ=A4510 (PR_FS)
1	INFO	taskpred_added	A2500x	TASKPRED added: pred=A2240 → succ=A2500x (PR_FS)
1	INFO	taskpred_added	A4310	TASKPRED added: pred=A2240 → succ=A4310 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A4390	TASKPRED added: pred=A2240 → succ=A4390 (PR_FS)
1	INFO	taskpred_added	A4560	TASKPRED added: pred=A2240 → succ=A4560 (PR_FS)
1	INFO	taskpred_added	A4700	TASKPRED added: pred=A2240 → succ=A4700 (PR_FS)
1	INFO	taskpred_added	A4740	TASKPRED added: pred=A2240 → succ=A4740 (PR_FS)
1	INFO	taskpred_added	A2420x	TASKPRED added: pred=A2410x → succ=A2420x (PR_FS)
1	INFO	taskpred_added	A2450x	TASKPRED added: pred=A2410x → succ=A2450x (PR_FS)
1	INFO	taskpred_added	A2430x	TASKPRED added: pred=A2420x → succ=A2430x (PR_FS)
1	INFO	taskpred_added	A2440x	TASKPRED added: pred=A2430x → succ=A2440x (PR_FS)
1	INFO	taskpred_added	A2530.1	TASKPRED added: pred=A2440 → succ=A2530.1 (PR_FS)
1	INFO	taskpred_added	A2470x	TASKPRED added: pred=A2440x → succ=A2470x (PR_FS)
1	INFO	taskpred_added	A2460x	TASKPRED added: pred=A2450x → succ=A2460x (PR_FS)
1	INFO	taskpred_added	A2470x	TASKPRED added: pred=A2460x → succ=A2470x (PR_FS)
1	INFO	taskpred_added	A2480x	TASKPRED added: pred=A2470x → succ=A2480x (PR_FS)
1	INFO	taskpred_added	A2490x	TASKPRED added: pred=A2480x → succ=A2490x (PR_FS)
1	INFO	taskpred_added	A2530	TASKPRED added: pred=A2490x → succ=A2530 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A5230	TASKPRED added: pred=A2490x → succ=A5230 (PR_FS)
1	INFO	taskpred_added	A5070	TASKPRED added: pred=A2500x → succ=A5070 (PR_FS)
1	INFO	taskpred_added	A2420	TASKPRED added: pred=A2510x → succ=A2420 (PR_FS)
1	INFO	taskpred_added	A2610	TASKPRED added: pred=A2520 → succ=A2610 (PR_FS)
1	INFO	taskpred_added	A5220	TASKPRED added: pred=A2520 → succ=A5220 (PR_FS)
1	INFO	taskpred_added	A2530	TASKPRED added: pred=A2520x → succ=A2530 (PR_FS)
1	INFO	taskpred_added	A4370	TASKPRED added: pred=A2520x → succ=A4370 (PR_FS)
1	INFO	taskpred_added	A2440	TASKPRED added: pred=A2530 → succ=A2440 (PR_FS)
1	INFO	taskpred_added	A2600	TASKPRED added: pred=A2530 → succ=A2600 (PR_FS)
1	INFO	taskpred_added	A5250	TASKPRED added: pred=A2530 → succ=A5250 (PR_FS)
1	INFO	taskpred_added	A2550	TASKPRED added: pred=A2530.1 → succ=A2550 (PR_FS)
1	INFO	taskpred_added	A2550	TASKPRED added: pred=A2530x → succ=A2550 (PR_FS)
1	INFO	taskpred_added	A2710	TASKPRED added: pred=A2540 → succ=A2710 (PR_FS)
1	INFO	taskpred_added	A2580	TASKPRED added: pred=A2540x → succ=A2580 (PR_FS)
1	INFO	taskpred_added	A2610	TASKPRED added: pred=A2550 → succ=A2610 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A2530	TASKPRED added: pred=A2550x → succ=A2530 (PR_FS)
1	INFO	taskpred_added	A3940	TASKPRED added: pred=A2550x → succ=A3940 (PR_FS)
1	INFO	taskpred_added	A1950	TASKPRED added: pred=A2560x → succ=A1950 (PR_FS)
1	INFO	taskpred_added	A2540	TASKPRED added: pred=A2590 → succ=A2540 (PR_FF)
1	INFO	taskpred_added	A2690	TASKPRED added: pred=A2590 → succ=A2690 (PR_FS)
1	INFO	taskpred_added	A2550	TASKPRED added: pred=A2600 → succ=A2550 (PR_FS)
1	INFO	taskpred_added	A2580	TASKPRED added: pred=A2610 → succ=A2580 (PR_FS)
1	INFO	taskpred_added	A4550	TASKPRED added: pred=A2880 → succ=A4550 (PR_FS)
1	INFO	taskpred_added	A4820	TASKPRED added: pred=A3260 → succ=A4820 (PR_SS)
1	INFO	taskpred_added	A3960	TASKPRED added: pred=A3920 → succ=A3960 (PR_FS)
1	INFO	taskpred_added	A3940	TASKPRED added: pred=A3930 → succ=A3940 (PR_FS)
1	INFO	taskpred_added	A4400	TASKPRED added: pred=A3930 → succ=A4400 (PR_FS)
1	INFO	taskpred_added	A4370	TASKPRED added: pred=A3940 → succ=A4370 (PR_FS)
1	INFO	taskpred_added	A4340	TASKPRED added: pred=A3960 → succ=A4340 (PR_FS)
1	INFO	taskpred_added	A4760	TASKPRED added: pred=A4010 → succ=A4760 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A4050	TASKPRED added: pred=A4040 → succ=A4050 (PR_FS)
1	INFO	taskpred_added	A4450	TASKPRED added: pred=A4040x → succ=A4450 (PR_FS)
1	INFO	taskpred_added	A4060	TASKPRED added: pred=A4050 → succ=A4060 (PR_FS)
1	INFO	taskpred_added	A4070	TASKPRED added: pred=A4060 → succ=A4070 (PR_FS)
1	INFO	taskpred_added	A3920	TASKPRED added: pred=A4310 → succ=A3920 (PR_FS)
1	INFO	taskpred_added	A3930	TASKPRED added: pred=A4340 → succ=A3930 (PR_FS)
1	INFO	taskpred_added	A4380	TASKPRED added: pred=A4370 → succ=A4380 (PR_FS)
1	INFO	taskpred_added	A4410	TASKPRED added: pred=A4390 → succ=A4410 (PR_FS)
1	INFO	taskpred_added	A4520	TASKPRED added: pred=A4390 → succ=A4520 (PR_FS)
1	INFO	taskpred_added	A4570	TASKPRED added: pred=A4390 → succ=A4570 (PR_SS)
1	INFO	taskpred_added	A4700	TASKPRED added: pred=A4390 → succ=A4700 (PR_SS)
1	INFO	taskpred_added	A4420	TASKPRED added: pred=A4400 → succ=A4420 (PR_FS)
1	INFO	taskpred_added	A4420	TASKPRED added: pred=A4410 → succ=A4420 (PR_FS)
1	INFO	taskpred_added	A3060	TASKPRED added: pred=A4420 → succ=A3060 (PR_FS)
1	INFO	taskpred_added	A4430	TASKPRED added: pred=A4420 → succ=A4430 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A4580	TASKPRED added: pred=A4420 → succ=A4580 (PR_FF)
1	INFO	taskpred_added	A4590	TASKPRED added: pred=A4420 → succ=A4590 (PR_FF)
1	INFO	taskpred_added	A4040x	TASKPRED added: pred=A4430 → succ=A4040x (PR_FS)
1	INFO	taskpred_added	A4460	TASKPRED added: pred=A4450 → succ=A4460 (PR_FS)
1	INFO	taskpred_added	A4470	TASKPRED added: pred=A4460 → succ=A4470 (PR_FS)
1	INFO	taskpred_added	A4480	TASKPRED added: pred=A4470 → succ=A4480 (PR_FS)
1	INFO	taskpred_added	A4490	TASKPRED added: pred=A4480 → succ=A4490 (PR_FS)
1	INFO	taskpred_added	A4500	TASKPRED added: pred=A4490 → succ=A4500 (PR_FS)
1	INFO	taskpred_added	A4520	TASKPRED added: pred=A4500 → succ=A4520 (PR_FS)
1	INFO	taskpred_added	A4520	TASKPRED added: pred=A4510 → succ=A4520 (PR_FS)
1	INFO	taskpred_added	A4530	TASKPRED added: pred=A4520 → succ=A4530 (PR_FS)
1	INFO	taskpred_added	A4590	TASKPRED added: pred=A4520 → succ=A4590 (PR_FS)
1	INFO	taskpred_added	A4540	TASKPRED added: pred=A4530 → succ=A4540 (PR_FS)
1	INFO	taskpred_added	A4600	TASKPRED added: pred=A4550 → succ=A4600 (PR_FS)
1	INFO	taskpred_added	A4520	TASKPRED added: pred=A4560 → succ=A4520 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A4590	TASKPRED added: pred=A4580 → succ=A4590 (PR_FS)
1	INFO	taskpred_added	A2750	TASKPRED added: pred=A4590 → succ=A2750 (PR_FS)
1	INFO	taskpred_added	A4600	TASKPRED added: pred=A4590 → succ=A4600 (PR_FS)
1	INFO	taskpred_added	A4610	TASKPRED added: pred=A4600 → succ=A4610 (PR_FS)
1	INFO	taskpred_added	A4620	TASKPRED added: pred=A4610 → succ=A4620 (PR_FS)
1	INFO	taskpred_added	A4630	TASKPRED added: pred=A4620 → succ=A4630 (PR_FS)
1	INFO	taskpred_added	A4640	TASKPRED added: pred=A4630 → succ=A4640 (PR_FS)
1	INFO	taskpred_added	A4650	TASKPRED added: pred=A4640 → succ=A4650 (PR_FS)
1	INFO	taskpred_added	A4660	TASKPRED added: pred=A4650 → succ=A4660 (PR_FS)
1	INFO	taskpred_added	A4670	TASKPRED added: pred=A4660 → succ=A4670 (PR_FS)
1	INFO	taskpred_added	A4680	TASKPRED added: pred=A4670 → succ=A4680 (PR_FS)
1	INFO	taskpred_added	A4690	TASKPRED added: pred=A4680 → succ=A4690 (PR_FS)
1	INFO	taskpred_added	A4170	TASKPRED added: pred=A4690 → succ=A4170 (PR_FS)
1	INFO	taskpred_added	A4520	TASKPRED added: pred=A4700 → succ=A4520 (PR_FS)
1	INFO	taskpred_added	A4710	TASKPRED added: pred=A4700 → succ=A4710 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A4720	TASKPRED added: pred=A4710 → succ=A4720 (PR_FS)
1	INFO	taskpred_added	A4730	TASKPRED added: pred=A4720 → succ=A4730 (PR_FS)
1	INFO	taskpred_added	A2970	TASKPRED added: pred=A4730 → succ=A2970 (PR_FS)
1	INFO	taskpred_added	A4010	TASKPRED added: pred=A4740 → succ=A4010 (PR_FS)
1	INFO	taskpred_added	A4770	TASKPRED added: pred=A4760 → succ=A4770 (PR_FS)
1	INFO	taskpred_added	A4780	TASKPRED added: pred=A4770 → succ=A4780 (PR_FS)
1	INFO	taskpred_added	A4790	TASKPRED added: pred=A4780 → succ=A4790 (PR_FS)
1	INFO	taskpred_added	A4800	TASKPRED added: pred=A4790 → succ=A4800 (PR_FS)
1	INFO	taskpred_added	A4810	TASKPRED added: pred=A4800 → succ=A4810 (PR_FS)
1	INFO	taskpred_added	A4820	TASKPRED added: pred=A4810 → succ=A4820 (PR_FS)
1	INFO	taskpred_added	A4030	TASKPRED added: pred=A4820 → succ=A4030 (PR_FS)
1	INFO	taskpred_added	A2370	TASKPRED added: pred=A5070 → succ=A2370 (PR_FS)
1	INFO	taskpred_added	A2530	TASKPRED added: pred=A5220 → succ=A2530 (PR_FS)
1	INFO	taskpred_added	A2610	TASKPRED added: pred=A5220 → succ=A2610 (PR_FS)
1	INFO	taskpred_added	A3850	TASKPRED added: pred=A5220 → succ=A3850 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_added	A2530	TASKPRED added: pred=A5230 → succ=A2530 (PR_FS)
1	INFO	taskpred_added	A2610	TASKPRED added: pred=A5230 → succ=A2610 (PR_FS)
1	INFO	taskpred_added	A2440	TASKPRED added: pred=A5250 → succ=A2440 (PR_FS)
1	INFO	taskpred_added	A2550	TASKPRED added: pred=A5250 → succ=A2550 (PR_FS)
1	INFO	taskpred_added	A2600	TASKPRED added: pred=A5250 → succ=A2600 (PR_FS)
1	INFO	taskpred_removed	A2150	TASKPRED removed: pred=A1560 → succ=A2150 (PR_FS)
1	INFO	taskpred_removed	A2170	TASKPRED removed: pred=A1580 → succ=A2170 (PR_FS)
1	INFO	taskpred_removed	A3980	TASKPRED removed: pred=A1690 → succ=A3980 (PR_FS)
1	INFO	taskpred_removed	A4000	TASKPRED removed: pred=A1730 → succ=A4000 (PR_FS)
1	INFO	taskpred_removed	A3300	TASKPRED removed: pred=A2170 → succ=A3300 (PR_FS)
1	INFO	taskpred_removed	A3460	TASKPRED removed: pred=A2170 → succ=A3460 (PR_FS)
1	INFO	taskpred_removed	A3590	TASKPRED removed: pred=A2170 → succ=A3590 (PR_FS)
1	INFO	taskpred_removed	A3920	TASKPRED removed: pred=A2240 → succ=A3920 (PR_FS)
1	INFO	taskpred_removed	A3940	TASKPRED removed: pred=A2240 → succ=A3940 (PR_FS)
1	INFO	taskpred_removed	A3950	TASKPRED removed: pred=A2240 → succ=A3950 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_removed	A2440	TASKPRED removed: pred=A2430 → succ=A2440 (PR_FS)
1	INFO	taskpred_removed	A2480	TASKPRED removed: pred=A2440 → succ=A2480 (PR_FS)
1	INFO	taskpred_removed	A2520	TASKPRED removed: pred=A2480 → succ=A2520 (PR_FS)
1	INFO	taskpred_removed	A2540	TASKPRED removed: pred=A2530 → succ=A2540 (PR_FF)
1	INFO	taskpred_removed	A2580	TASKPRED removed: pred=A2530 → succ=A2580 (PR_FS)
1	INFO	taskpred_removed	A2550	TASKPRED removed: pred=A2540 → succ=A2550 (PR_FS)
1	INFO	taskpred_removed	A2600	TASKPRED removed: pred=A2590 → succ=A2600 (PR_FF)
1	INFO	taskpred_removed	A2610	TASKPRED removed: pred=A2590 → succ=A2610 (PR_FS)
1	INFO	taskpred_removed	A2710	TASKPRED removed: pred=A2600 → succ=A2710 (PR_FS)
1	INFO	taskpred_removed	A3290	TASKPRED removed: pred=A3210 → succ=A3290 (PR_FS)
1	INFO	taskpred_removed	A3290	TASKPRED removed: pred=A3220 → succ=A3290 (PR_FS)
1	INFO	taskpred_removed	A3990	TASKPRED removed: pred=A3240 → succ=A3990 (PR_FF)
1	INFO	taskpred_removed	A4080	TASKPRED removed: pred=A3630 → succ=A4080 (PR_FF)
1	INFO	taskpred_removed	A3930	TASKPRED removed: pred=A3920 → succ=A3930 (PR_FS)
1	INFO	taskpred_removed	A3960	TASKPRED removed: pred=A3930 → succ=A3960 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_removed	A4010	TASKPRED removed: pred=A3940 → succ=A4010 (PR_FS)
1	INFO	taskpred_removed	A3980	TASKPRED removed: pred=A3950 → succ=A3980 (PR_FS)
1	INFO	taskpred_removed	A4010	TASKPRED removed: pred=A3960 → succ=A4010 (PR_FS)
1	INFO	taskpred_removed	A4030	TASKPRED removed: pred=A3970 → succ=A4030 (PR_FS)
1	INFO	taskpred_removed	A2970	TASKPRED removed: pred=A3980 → succ=A2970 (PR_FS)
1	INFO	taskpred_removed	A3060	TASKPRED removed: pred=A3980 → succ=A3060 (PR_FS)
1	INFO	taskpred_removed	A3990	TASKPRED removed: pred=A3980 → succ=A3990 (PR_FS)
1	INFO	taskpred_removed	A4040	TASKPRED removed: pred=A3990 → succ=A4040 (PR_FS)
1	INFO	taskpred_removed	A3970	TASKPRED removed: pred=A4000 → succ=A3970 (PR_SS)
1	INFO	taskpred_removed	A4030	TASKPRED removed: pred=A4000 → succ=A4030 (PR_FS)
1	INFO	taskpred_removed	A4020	TASKPRED removed: pred=A4010 → succ=A4020 (PR_FS)
1	INFO	taskpred_removed	A4030	TASKPRED removed: pred=A4020 → succ=A4030 (PR_FS)
1	INFO	taskpred_removed	A4050	TASKPRED removed: pred=A4030 → succ=A4050 (PR_FS)
1	INFO	taskpred_removed	A4060	TASKPRED removed: pred=A4030 → succ=A4060 (PR_FS)
1	INFO	taskpred_removed	A4070	TASKPRED removed: pred=A4030 → succ=A4070 (PR_FS)

Update	Severity	Category	Activity / Edge	Narrative
1	INFO	taskpred_removed	A4080	TASKPRED removed: pred=A4040 → succ=A4080 (PR_FS)
1	INFO	taskpred_removed	A4080	TASKPRED removed: pred=A4060 → succ=A4080 (PR_FS)
1	INFO	taskpred_removed	A4130	TASKPRED removed: pred=A4100 → succ=A4130 (PR_FS)
1	INFO	taskpred_removed	A4140	TASKPRED removed: pred=A4130 → succ=A4140 (PR_FS)
1	INFO	taskpred_removed	A4220	TASKPRED removed: pred=A4140 → succ=A4220 (PR_FS)
1	WARN	predecessor_swapped	A1110	Predecessor SWAPPED for A1110: +['A1100.2'] -[]
1	WARN	predecessor_swapped	A1130	Predecessor SWAPPED for A1130: +['A1100.1', 'A1100.2'] -[]
1	WARN	predecessor_swapped	A1480	Predecessor SWAPPED for A1480: +['A1360.1', 'A1360.2'] -[]
1	WARN	predecessor_swapped	A1490	Predecessor SWAPPED for A1490: +['A1370,1'] -[]
1	WARN	predecessor_swapped	A1500	Predecessor SWAPPED for A1500: +['A12380.1'] -[]
1	WARN	predecessor_swapped	A1680	Predecessor SWAPPED for A1680: +['A1100.1', 'A1100.2'] -[]
1	WARN	predecessor_swapped	A1690	Predecessor SWAPPED for A1690: +['A1110.1'] -[]
1	WARN	predecessor_swapped	A1870	Predecessor SWAPPED for A1870: +['A1280.1'] -[]
1	WARN	predecessor_swapped	A1950	Predecessor SWAPPED for A1950: +['A1360.1', 'A1360.2', 'A2560x'] -[]
1	WARN	predecessor_swapped	A1960	Predecessor SWAPPED for A1960: +['A1370,1'] -[]

Update	Severity	Category	Activity / Edge	Narrative
1	WARN	predecessor_swapped	A1970	Predecessor SWAPPED for A1970: + ['A12380.1'] -[]
1	WARN	predecessor_swapped	A2040	Predecessor SWAPPED for A2040: + ['A1450.1'] -[]
1	WARN	predecessor_swapped	A2050	Predecessor SWAPPED for A2050: + ['A1460.1'] -[]
1	WARN	predecessor_swapped	A2060	Predecessor SWAPPED for A2060: + ['A1470.1'] -[]
1	WARN	predecessor_swapped	A2120	Predecessor SWAPPED for A2120: + ['A1530.1'] -[]
1	WARN	predecessor_swapped	A2130	Predecessor SWAPPED for A2130: + ['A1540.1'] -[]
1	WARN	predecessor_swapped	A2150	Predecessor SWAPPED for A2150: +['A1580'] -['A1560']
1	WARN	predecessor_swapped	A2180	Predecessor SWAPPED for A2180: + ['A1590.1'] -[]
1	WARN	predecessor_swapped	A2370	Predecessor SWAPPED for A2370: +['A5070'] -[]
1	WARN	predecessor_swapped	A2420	Predecessor SWAPPED for A2420: + ['A2510x'] -[]
1	WARN	predecessor_swapped	A2440	Predecessor SWAPPED for A2440: +['A2530', 'A5250'] -['A2430']
1	WARN	predecessor_swapped	A2510	Predecessor SWAPPED for A2510: +['A1100.1', 'A1100.2'] -[]
1	WARN	predecessor_swapped	A2520	Predecessor SWAPPED for A2520: +[] - ['A2480']
1	WARN	predecessor_swapped	A2530	Predecessor SWAPPED for A2530: + ['A2490x', 'A2520x', 'A2550x', 'A5220', 'A5230'] -[]

Update	Severity	Category	Activity / Edge	Narrative
1	WARN	predecessor_swapped	A2540	Predecessor SWAPPED for A2540: + ['A2590'] -['A2530']
1	WARN	predecessor_swapped	A2550	Predecessor SWAPPED for A2550: + ['A2530.1', 'A2530x', 'A2600', 'A5250'] - ['A2540']
1	WARN	predecessor_swapped	A2580	Predecessor SWAPPED for A2580: + ['A2540x', 'A2610'] -['A2530']
1	WARN	predecessor_swapped	A2600	Predecessor SWAPPED for A2600: +['A2530', 'A5250'] -['A2590']
1	WARN	predecessor_swapped	A2610	Predecessor SWAPPED for A2610: +['A2520', 'A2550', 'A5220', 'A5230'] -['A2590']
1	WARN	predecessor_swapped	A2690	Predecessor SWAPPED for A2690: + ['A2590'] -[]
1	WARN	predecessor_swapped	A2710	Predecessor SWAPPED for A2710: +['A2540'] -['A2600']
1	WARN	predecessor_swapped	A2750	Predecessor SWAPPED for A2750: +['A4590'] -[]
1	WARN	predecessor_swapped	A2970	Predecessor SWAPPED for A2970: +['A4730'] -['A3980']
1	WARN	predecessor_swapped	A3060	Predecessor SWAPPED for A3060: + ['A4420'] -['A3980']
1	WARN	predecessor_swapped	A3290	Predecessor SWAPPED for A3290: +[] - ['A3210', 'A3220']
1	WARN	predecessor_swapped	A3300	Predecessor SWAPPED for A3300: +['2170'] - ['A2170']
1	WARN	predecessor_swapped	A3340	Predecessor SWAPPED for A3340: +['A1870'] -[]
1	WARN	predecessor_swapped	A3460	Predecessor SWAPPED for A3460: +['2170'] - ['A2170']

Update	Severity	Category	Activity / Edge	Narrative
1	WARN	predecessor_swapped	A3590	Predecessor SWAPPED for A3590: +['2170'] - ['A2170']
1	WARN	predecessor_swapped	A3850	Predecessor SWAPPED for A3850: +['A5220'] - []
1	WARN	predecessor_swapped	A3920	Predecessor SWAPPED for A3920: +['A4310'] - ['A2240']
1	WARN	predecessor_swapped	A3930	Predecessor SWAPPED for A3930: + ['A4340'] - ['A3920']
1	WARN	predecessor_swapped	A3940	Predecessor SWAPPED for A3940: + ['A2550x', 'A3930'] - ['A2240']
1	WARN	predecessor_swapped	A3960	Predecessor SWAPPED for A3960: + ['A3920'] - ['A3930']
1	WARN	predecessor_swapped	A4010	Predecessor SWAPPED for A4010: +['A4740'] - ['A3940', 'A3960']
1	WARN	predecessor_swapped	A4030	Predecessor SWAPPED for A4030: + ['A4820'] - ['A3970', 'A4000', 'A4020']
1	WARN	predecessor_swapped	A4040	Predecessor SWAPPED for A4040: + [] - ['A3990']
1	WARN	predecessor_swapped	A4050	Predecessor SWAPPED for A4050: + ['A4040'] - ['A4030']
1	WARN	predecessor_swapped	A4060	Predecessor SWAPPED for A4060: + ['A4050'] - ['A4030']
1	WARN	predecessor_swapped	A4070	Predecessor SWAPPED for A4070: + ['A4060'] - ['A4030']
1	WARN	predecessor_swapped	A4080	Predecessor SWAPPED for A4080: + [] - ['A3630', 'A4040', 'A4060']
1	WARN	predecessor_swapped	A4170	Predecessor SWAPPED for A4170: +['A4690'] - []
1	WARN	predecessor_swapped	A4220	Predecessor SWAPPED for A4220: + [] - ['A4140']

A-05

Rolling-Baseline Insertions

each inserted activity is baselined at its as-introduced planned dates

Rolling baseline written to **Ontario_Community_College__B2_Demo_Data_Rolling_Baseline.xer**.
Preserved **327** original baseline activities. Inserted **87** new activities introduced mid-chain, each captured with as-introduced planned dates.

Preserved · Original Baseline

Activities Preserved

327

Inserted · As-Introduced

Activities Inserted

87

A-05

Retroactive insertions · every inserted activity, full list

87 insertions · full list shown

Task Code	Name	First Appeared	Planned Start	Planned Finish	Duration (hr)
A4340	Electrical and Mechanical Make Safe	2025-07-01	2025-07-14	2025-07-18	40
A4390	Review Interferences with Steel Joist	2025-07-01	2025-08-11	2025-08-15	40
A4520	Setup Temporary Hoarding	2025-07-01	2025-12-04	2025-12-05	8
A4540	Interior Demolition	2025-07-01	2025-12-10	2025-12-24	80
A4760	Trench Backfill	2025-07-01	2025-07-16	2025-07-23	40
A4530	Electrical and Mechanical Make Safe	2025-07-01	2025-12-05	2025-12-10	24
2170	26 50 00 - Emergency Lighting & Exit Signs	2025-07-01	2025-07-30	2025-12-08	720
A1360.1	23 82 19 - Fan Coil Units (R1)	2025-07-01	2025-07-22	2025-08-12	120

Task Code	Name	First Appeared	Planned Start	Planned Finish	Duration (hr)
A1360.2	23 82 19 - Fan Coil Units (R2)	2025-07-01	2025-08-25	2025-09-19	80
A1370.1	23 74 13 - Air Handling Units (R1)	2025-07-01	2025-08-08	2025-08-28	120
A12380.1	23 21 23 - Pumps (R1)	2025-07-01	2025-07-22	2025-08-19	160
A1450.1	22 13 29 - Sump Pumps (R1)	2025-07-01	2025-06-09	2025-06-18	64
A1470.1	23 37 13 - Diffuser and Grilles Shop Drawings (R1)	2025-07-01	2025-09-05	2025-10-09	80
A1480.1	23 00 00 - Exhaust Fans (R1)	2025-07-01	2025-09-16	2025-10-07	80
A1530.1	20 05 10 - Electric Heat Tracing (R1)	2025-07-01	2025-08-12	2025-08-26	80
A1540.1	22 40 00 - Plumbing Fixtures (R1)	2025-07-01	2025-08-14	2025-09-11	80
A1590.1	26 09 23 - Lighting Control (R1)	2025-07-01	2025-08-18	2025-09-02	80
A1100.1	Structural Steel Framing and Steel Deck Shop Drawings (R1)	2025-07-01	2025-08-08	2025-08-25	96
A4310	Mobilize Temporary Student Washrooms	2025-07-01	2025-06-17	2025-06-17	8
A4370	Underground Mechanical Installation (DCW, Sprinkler)	2025-07-01	2025-10-28	2025-11-11	80
A4380	Backfilling and Concrete for SOG	2025-07-01	2025-11-11	2025-11-18	40
A4410	Joist Interferences Relocation	2025-07-01	2025-08-18	2025-08-22	40

Task Code	Name	First Appeared	Planned Start	Planned Finish	Duration (hr)
A4420	Steel Joist Reinforcement Installation	2025-07-01	2025-09-22	2025-10-02	64
A4430	Stud Framing	2025-07-01	2025-10-02	2025-10-07	24
A4040x	MEP Rough-ins + Sprinkler	2025-07-01	2025-10-07	2025-10-15	40
A4450	Plywood Blocking	2025-07-01	2025-10-15	2025-10-20	24
A4460	Drywall Installation	2025-07-01	2025-10-20	2025-10-27	40
A4470	Taping Drywall	2025-07-01	2025-10-27	2025-11-05	56
A4480	Paint	2025-07-01	2025-11-05	2025-11-10	24
A4500	CNC Machine Relocation (Cash Allowance)	2025-07-01	2025-11-17	2025-12-04	104
A4510	Metal Shelving Installation	2025-07-01	2025-08-14	2025-08-19	24
A4490	Finishes	2025-07-01	2025-11-10	2025-11-17	40
A4560	Review Interferences with Steel Joist	2025-07-01	2025-07-02	2025-07-09	40
A4570	Joist Interferences Relocation	2025-07-01	2025-08-11	2025-08-18	40
A4590	Steel Joist Reinforcement Installation	2025-07-01	2025-12-05	2025-12-19	80
A4600	Stud Framing	2025-07-01	2026-01-20	2026-01-23	24

Task Code	Name	First Appeared	Planned Start	Planned Finish	Duration (hr)
A4610	MEP Rough-ins	2025-07-01	2026-01-23	2026-01-29	32
A4620	Plywood Blocking	2025-07-01	2026-01-29	2026-02-03	24
A4630	Drywall Installation	2025-07-01	2026-02-03	2026-02-06	24
A4640	Taping Drywall	2025-07-01	2026-02-06	2026-02-13	40
A4550	Existing Exterior Wall Demo (New Building Must be Erected and Enclosed)	2025-07-01	2026-01-13	2026-01-20	40
A4660	Setup Temporary Hoarding	2025-07-01	2026-02-18	2026-02-19	8
A4670	Electrical and Mechanical Make Safe	2025-07-01	2026-02-19	2026-02-23	16
A4680	Interior Demolition	2025-07-01	2026-02-23	2026-03-04	48
A4700	Review Interferences with Steel Joist	2025-07-01	2025-08-11	2025-08-11	0
A4730	Steel Joist Reinforcement Installation	2025-07-01	2025-10-02	2025-10-24	120
A4740	Concrete Scanning & Cutting	2025-07-01	2025-06-17	2025-06-23	40
A4770	Concrete Slab Infill	2025-07-01	2025-07-23	2025-08-07	88
A4580	New Columns Installation	2025-07-01	2025-09-18	2025-10-02	80
A4400	Existing Columns Reinforcement	2025-07-01	2025-09-18	2025-09-22	16

Task Code	Name	First Appeared	Planned Start	Planned Finish	Duration (hr)
A4720	Existing Column Reinforcement	2025-07-01	2025-09-18	2025-10-02	80
A4780	New Columns Installation	2025-07-01	2025-08-07	2025-08-14	40
A4790	Existing Column Reinforcement	2025-07-01	2025-08-14	2025-08-21	40
A4800	Flatness Survey @ Floor Slab	2025-07-01	2025-08-21	2025-08-25	16
A4810	Self Levelling	2025-07-01	2025-08-25	2025-09-04	56
A4820	Concrete Floor Sealer	2025-07-01	2026-03-19	2026-03-20	8
A1370x	Metal Shelving	2025-07-01	2025-06-23	2025-06-23	0
A2090x	Metal Shelving	2025-07-01	2025-07-16	2025-08-14	168
A4650	Painting	2025-07-01	2026-02-13	2026-02-18	16
A4690	Electrical Fixtures	2025-07-01	2026-03-04	2026-03-11	40
A4710	Relocation of Interferences	2025-07-01	2025-08-11	2025-08-25	80
A2410x	RFI #17 Demo Clarification	2025-07-01	2025-06-11	2025-07-11	176
A2420x	PC-002 Demo Clarification Issuance	2025-07-01	2025-07-14	2025-07-14	8
A2430x	PCO-008 (Quote) Submission	2025-07-01	2025-07-15	2025-07-24	64

Task Code	Name	First Appeared	Planned Start	Planned Finish	Duration (hr)
A2500x	R1 - RFI #19 & 20 - Existing DCW and Sanitary Line	2025-07-01	2025-06-17	2025-08-27	400
A2440x	CO-005 Issuance	2025-07-01	2025-07-25	2025-08-07	72
A2470x	Water Room Block Wall Demo	2025-07-01	2025-08-08	2025-08-12	24
A2490x	Existing Vestibule Slab Removal	2025-07-01	2025-08-14	2025-08-14	8
A2450x	CD-01 Water Room Demo (Elec. FACP) Issuance	2025-07-01	2025-07-18	2025-07-18	8
A2460x	CD-01 Fire Alarm Panel Relocation	2025-07-01	2025-07-24	2025-07-24	8
A2480x	Existing Vestibule Slab Cutting	2025-07-01	2025-08-13	2025-08-13	8
A2510x	R2 - RFI 06 - SI-002 Existing Gas Piping and Meter Relocation	2025-07-01	2025-05-22	2025-06-09	104
A2520x	R3 - RFI 45 - City of Barrie Water Department - Request to Review Drawings	2025-07-01	2025-07-31	2025-09-04	192
A2540x	R5 - RFI #39R2 Jewellery Workshop Interior Fitout	2025-07-01	2025-07-17	2025-09-04	272
A2530x	R4 - PC-004 Grade Beam Rebar	2025-07-01	2025-07-15	2025-09-10	320
A2550x	R6 - RFI 60 Sprinkler Diesel Pump	2025-07-01	2025-08-21	2025-10-21	40
A1100.2	Structural Steel Framing and Steel Deck Shop Drawings (R2)	2025-07-01	2025-08-28	2025-09-04	40
A1110.1	Structural Reinforcement + Decking Shop Drawings (R1)	2025-07-01	2025-08-01	2025-08-06	24

Task Code	Name	First Appeared	Planned Start	Planned Finish	Duration (hr)
A1280.1	ACB Data sheet and Sample	2025-07-01	2025-07-23	2025-09-04	240
A1380x	Metal Shelving (R1)	2025-07-01	2025-07-02	2025-07-16	80
A2560x	R7 - SP 3 & 4 - 3rd Floor Fan Coil Units Scope	2025-07-01	2025-07-02	2025-08-13	240
A1460.1	23 25 00 - Water Treatment (R1)	2025-07-01	2025-08-22	2025-09-17	80
A5070	Removal of Existing Water and Sanitary	2025-07-01	2025-07-14	2025-07-14	8
A5220	Weather Impact (Rain) - August 28, 2025	2025-07-01	2025-08-28	2025-08-28	8
A5230	Footings and Piers Along GL-B.1 (Successor to CO-005)	2025-07-01	2025-08-14	2025-08-21	40
A5250	Weather Impact (Rain) - September 04, 2025	2025-07-01	2025-09-04	2025-09-04	8
A2530.1	Backfilling to U/S of Grade Beams (GL AA)	2025-07-01	2025-09-17	2025-09-18	8

Output XER: Ontario_Community_College___B2_Demo_Data_Rolling_Baseline.xer

A-06

Evidence Ledger

23 entries · 2025-04-01 to 2026-06-01 · 0 undated

text: 21

xer: 2

A-06

Chronological evidence ledger · every entry, full list

23 entries · full ledger shown

ID	Date	Date Source	Class	Filename	Subject / Title	Parties	Codes	People	Orgs	RFI/CO
E-005	2025-06-11	filename date	TEXT	2025-06-11_contractor_notice_shop_drawing_slipping_page.txt	2025-06-11_contractor_notice_shop_drawing_slipping_page.txt		A1100; A1120; A1160; A1020; A1700; A1740		1	
E-006	2025-06-13	filename date	TEXT	2025-06-13_site_instruction_tree_protection.txt	2025-06-13_site_instruction_tree_protection.txt		A2250; A2260; A2240		2	
E-007	2025-06-16	filename date	TEXT	2025-06-16_weekly_progress_minutes.md	2025-06-16_weekly_progress_minutes.md		B2; A2240; A2250; A2300; F100; A2320; A2270; A2280; A2290; A3920; A3930	1		
E-008	2025-06-17	filename date	TEXT	2025-06-17_rfi_019_020_dcw_sanitary_conflict.txt	2025-06-17_rfi_019_020_dcw_sanitary_conflict.txt		A3940; R1; A2350		2	2

ID	Date	Date Source	Class	Filename	Subject / Title	Parties	Codes	People	Orgs	RFI/CO
E-009	2025-06-18	filename date	TEXT	2025-06-18_rfi_045_city_water_department_review.txt	2025-06-18_rfi_045_city_water_department_review.txt		R3		2	1
E-010	2025-06-19	filename date	TEXT	2025-06-19_change_directive_underpinnings_inspection.txt	2025-06-19_change_directive_underpinnings_inspection.txt		A2280; A2290; A2270	1	1	
E-011	2025-06-20	filename date	TEXT	2025-06-20_contractor_delay_notice_trenching_hold.txt	2025-06-20_contractor_delay_notice_trenching_hold.txt		A3940; R1; A2260; A2270		1	2
E-012	2025-06-23	filename date	TEXT	2025-06-23_weekly_progress_minutes.md	2025-06-23_weekly_progress_minutes.md		B2; A2270; A2290; A2280; A2320; F100; A3940; A3920; A3930; A2510	2		2

ID	Date	Date Source	Class	Filename	Subject / Title	Parties	Codes	People	Orgs	RFI/CO
E-013	2025-06-24	filename date	TEXT	2025-06-24_site_instruction_temporary_hoarding_resequence.txt	2025-06-24_site_instruction_temporary_hoarding_resequence.txt		A3920; A3930		1	2
E-014	2025-06-25	filename date	TEXT	2025-06-25_contractor_notice_embedding_supply.txt	2025-06-25_contractor_notice_embedding_supply.txt		A2510; A1690; A1680		1	
E-015	2025-06-26	filename date	TEXT	2025-06-26_change_directive_tpo_roofing_system.txt	2025-06-26_change_directive_tpo_roofing_system.txt		A1160; A1740		1	
E-016	2025-06-27	filename date	TEXT	2025-06-27_owner_response_rfi_019_020.txt	2025-06-27_owner_response_rfi_019_020.txt		R1; R3; A3940		2	3

ID	Date	Date Source	Class	Filename	Subject / Title	Parties	Codes	People	Orgs	RFI/CO
E-017	2025-06-30	filename date	TEXT	2025-06-30_weekly_progress_minutes.md	2025-06-30_weekly_progress_minutes.md		B2; A2290; A2280; A2320; F100; A3940; A3920; A3930; A2510; A1690; A1680; A1100; A1120; A1160; A2540	1		
E-018	2025-07-01	P6 data date	XER	Ontario_Community_College_current.xer	Ontario_Community_College_current.xer					
E-019	2026-04-28	filename date	TEXT	2026-04-28_AHJ_commissioning_hold_notice.txt	2026-04-28_AHJ_commissioning_hold_notice.txt		A4180; A4190		2	
E-020	2026-05-06	filename date	TEXT	2026-05-06_contractor_delay_notice.txt	2026-05-06_contractor_delay_notice.txt		A4180; A4190; A4200		1	

ID	Date	Date Source	Class	Filename	Subject / Title	Parties	Codes	People	Orgs	RFI/CO
E-021	2026-05-12	filename date	TEXT	2026-05-12_owner_integrated_testing_res equenc e.md	2026-05-12_ow ner_int egrate d_testi ng_res equen ce.md		A4190; A4200		1	
E-022	2026-05-20	filename date	TEXT	2026-05-20_site_i nstructi on_punc hlist.txt	2026-05-20_site _instru ction_ punchl ist.txt		A4240		1	
E-023	2026-06-01	filename date	TEXT	2026-06-01_prog ress_me eting_mi nutes.m d	2026-06-01_pro gress_ meetin g_minu tes.md		B2; A4180; A4190; A4200; A4240	1		

CSV: evidence_ledger.csv · HTML: evidence_ledger.html

A-06b

Entity Summary

NER tier spacy_lg+regex · correlation only

Corpus totals: **2** distinct people · **11** organizations · **3** RFI numbers · **0** change-order numbers. Method: tiered NER, regex plus curated construction dictionaries and an optional model. Correlation only.

A-06b

Top actors · full list

13 actors · all listed

Name	Role	Evidence Items	Mentions (raw)
Ontario Community College Owner Group - Project	ORG	6	6
pm@owner.example - *	PERSON	6	6

Name	Role	Evidence Items	Mentions (raw)
Northgate Constructors - Project	ORG	5	5
A2240 (Construction Site Setup	ORG	2	2
A2290	PERSON	2	2
Ductbank	ORG	2	2
Northgate Constructors - Site Superintendent	ORG	2	2
Northgate Constructors - Site	ORG	1	1
Ontario Community College Owner Group - Commissioning Agent	ORG	1	1
RFI RESPONSE - RFI #19	ORG	1	1
the water service connection	ORG	1	1
the Authority Having Jurisdiction	ORG	1	1
the Issued For Construction	ORG	1	1

A-06b

RFI mentions · full list

3 RFI numbers · full list shown

RFI	Evidence Count
19	5
20	5
45	2

A-06b

CO mentions · full list

0 CO · all listed

CO	Evidence Count
No CO mentions extracted.	

A-07

Slip ↔ Evidence Pairings

281 positive slips · 29 evidence-supported · 23 artifacts cited

Slips Analyzed

281

positive slips · of 309 moved rows (28 improved, 0 zero)

Evidence-Supported Rate

10.3%

evidence doc names the activity code

Date-Window-Only (Contextual)

89.7%

evidence-doc date co-occurrence, not support

Schedule-File Context

0.0%

matched only the schedule XER under analysis

Any-Artifact Context

100.0%

any match incl. schedules, not an evidence rate

Avg Evidence / Slip

16.0

mean evidence docs (schedules excluded)

Evidence-Supported Rate counts only slips whose paired evidence-document text actually references the slip's activity code (match reason both or `activity_code_in_text`). **Date-Window-Only** slips have evidence documents that fall in the slip's date window but do **not** name the activity (`date_within_window`); contextual co-occurrence, **not** evidentiary support. **Schedule-File Context** slips matched **only** the schedule XER snapshots under analysis. A schedule cannot be evidence of why it itself slipped, so these are excluded from every evidence rate. **Any-Artifact Context** is the all-inclusive ceiling (schedules included) and is **not** an evidence rate. Contextual-only candidates (date co-occurrence and the schedule snapshots under analysis) are rolled up to one counted line per slip: the same artifacts co-occur with every slip whose window covers their date, and the full slip-window and artifact-date lists on this page reconstruct each candidate exactly. Their ids ship in the register's CSV export.

A-07

Slip-to-evidence register · every slip, full list

281 slips · all listed · contextual candidates rolled up on screen, ids in the CSV export

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4070	A4070	182	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4060	A4060	169	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4050	A4050	162	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4030	A4030	136	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3850	A3850	126	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3860	A3860	126	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3870	A3870	126	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3880	A3880	94	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3890	A3890	94	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4150	A4150	94	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4160	A4160	94	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3940	A3940	90	2025-04-01 → 2025-07-01	E-008 TEXT	2025-06-17_rfi_01 9_020_d cw_sanitary_con flict.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-011 TEXT	2025-06-20_contractor_delay_not_ice_trenching_hold.txt	both (1.00)	
				E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	
				E-016 TEXT	2025-06-27_owner_response_rfi_019_020.txt	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
				11 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3900	A3900	84	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2090	A2090	71	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3910	A3910	65	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2730	A2730	62	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1710	A1710	62	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2720	A2720	62	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1500	A1500	62	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1950	A1950	62	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2050	A2050	61	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2060	A2060	60	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3270	A3270	59	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2540	A2540	58	2025-04-01 → 2025-07-01	E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2180	A2180	55	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3170	A3170	54	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1130	A1130	53	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3180	A3180	52	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1680	A1680	48	2025-04-01 → 2025-07-01	E-014 TEXT	2025-06-25_contractor_notice_embedding_supply.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-017 TEXT	2025-06-30_weekly_progress_minutes	both (1.00)	
14 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1160	A1160	47	2025-04-01 → 2025-07-01	E-003 TEXT	2025-05-26_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	
				E-005 TEXT	2025-06-11_contractor_notice_shopping_slip_page.txt	both (1.00)	
				E-015 TEXT	2025-06-26_change_directive_tpo_roofing_system.txt	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
11 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1740	A1740	46	2025-04-01 → 2025-07-01	E-005 TEXT	2025-06-11_contractor_notice_shopping_slip_page.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-015 TEXT	2025-06-26_change_directive_tpo_roofing_system.txt	both (1.00)	
14 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1330	A1330	45	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2640	A2640	44	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2630	A2630	44	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1920	A1920	44	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3150	A3150	44	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3160	A3160	44	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2510	A2510	44	2025-04-01 → 2025-07-01	E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-014 TEXT	2025-06-25_contractor_notice_embedment_supply.txt	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
13 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2580	A2580	43	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2130	A2130	42	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3930	A3930	40	2025-04-01 → 2025-07-01	E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	
				E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	
				E-013 TEXT	2025-06-24_site_instruction_temporary_hoarding_resequence.txt	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
				11 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2590	A2590	39	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1970	A1970	38	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1590	A1590	36	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2150	A2150	35	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2220	A2220	34	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1960	A1960	34	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2440	A2440	34	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4040	A4040	33	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4080	A4080	33	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4090	A4090	33	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4110	A4110	33	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4100	A4100	33	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4120	A4120	33	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2120	A2120	33	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4170	A4170	32	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1110	A1110	30	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1290	A1290	28	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1820	A1820	28	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1870	A1870	27	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1460	A1460	27	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1580	A1580	25	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1700	A1700	24	2025-04-01 → 2025-07-01	E-005 TEXT	2025-06-11_contractor_notice_shopping_slip_page.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1120	A1120	23	2025-04-01 → 2025-07-01	E-003 TEXT	2025-05-26_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	
				E-005 TEXT	2025-06-11_contractor_notice_sheet_drawing_slip_page.txt	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
12 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1220	A1220	23	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1280	A1280	23	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4240	A4240	22	2025-04-01 → 2025-07-01	E-022 TEXT	2026-05-20_site_instruction_punchlist.txt	activity_code_in_text (0.70)	[PERSON] pm@owner.example - * (in 6 evid., 6 mentions) · [ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-023 TEXT	2026-06-01_progress_meeting_minutes.md	activity_code_in_text (0.70)	
16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1810	A1810	22	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4260	A4260	21	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4220	A4220	21	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4180	A4180	21	2025-04-01 → 2025-07-01	E-019 TEXT	2026-04-28_AHJ_commissioning_hold_notice.txt	activity_code_in_text (0.70)	[PERSON] pm@owner.example - * (in 6 evid., 6 mentions) · [ORG] Northgate Constructors - Project (in 5 evid., 5 mentions) · [ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] Ontario Community College Owner Group - Commissioning Agent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Authority Having Jurisdiction (in 1 evid., 1

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
							mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)
				E-020 TEXT	2026- 05- 06_cont ractor_d elay_not ice.txt	activity_code_in_text (0.70)	
				E-023 TEXT	2026- 06- 01_prog ress_me eting_mi nutes.m d	activity_code_in_text (0.70)	
				16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4190	A4190	21	2025-04-01 → 2025-07-01	E-019 TEXT	2026-04-28_AHJ_commissioning_hold_notice.txt	activity_code_in_text (0.70)	[ORG] Ontario Community College Owner Group - Project (in 6 evid., 6 mentions) · [PERSON] pm@owner.example - * (in 6 evid., 6 mentions) · [ORG] Northgate Constructors - Project (in 5 evid., 5 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] Ontario Community College Owner Group - Commissioning Agent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Authority Having Jurisdiction

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
							(in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)
				E-020 TEXT	2026-05-06_contractor_delay_notice.txt	activity_code_in_text (0.70)	
				E-021 TEXT	2026-05-12_owner_integrated_testing_request.md	activity_code_in_text (0.70)	
				E-023 TEXT	2026-06-01_progress_meeting_minutes.md	activity_code_in_text (0.70)	
				16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4250	A4250	21	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4230	A4230	21	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4210	A4210	20	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2500	A2500	20	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4200	A4200	19	2025-04-01 → 2025-07-01	E-020 TEXT	2026-05-06_contactor_delay_note.txt	activity_code_in_text (0.70)	[ORG] Ontario Community College Owner Group - Project (in 6 evid., 6 mentions) · [PERSON] pm@owner.example - * (in 6 evid., 6 mentions) · [ORG] Northgate Constructors - Project (in 5 evid., 5 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-021 TEXT	2026-05-12_owner_integrated_testing_sequence.md	activity_code_in_text (0.70)	
				E-023 TEXT	2026-06-01_progress_meeting_minutes.md	activity_code_in_text (0.70)	
16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1230	A1230	19	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1180	A1180	18	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1210	A1210	18	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1760	A1760	18	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1800	A1800	17	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1090	A1090	16	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1100	A1100	16	2025-04-01 → 2025-07-01	E-002 TEXT	2025-05-15_ifc_drawings_release_transmittal.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-003 TEXT	2025-05-26_weekly_progress_minutes.md	both (1.00)	
				E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	
				E-005 TEXT	2025-06-11_contractor_notice_shopping_slip_page.txt	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
				11 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2550	A2550	16	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2560	A2560	16	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2570	A2570	16	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2750	A2750	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2880	A2880	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2890	A2890	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2770	A2770	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2790	A2790	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3260	A3260	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3430	A3430	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3280	A3280	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3330	A3330	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3440	A3440	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3560	A3560	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1670	A1670	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3420	A3420	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3550	A3550	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2820	A2820	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2280	A2280	15	2025-04-01 → 2025-07-01	E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-010 TEXT	2025-06-19_change_directive_underpinnig_inspection.txt	both (1.00)	
				E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
				12 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2760	A2760	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2740	A2740	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3680	A3680	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2780	A2780	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2800	A2800	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3250	A3250	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2520	A2520	15	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3490	A3490	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3520	A3520	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3620	A3620	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3570	A3570	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3920	A3920	14	2025-04-01 → 2025-07-01	E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	
				E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	
				E-013 TEXT	2025-06-24_site_instruction_temporary_hoarding_resequence.txt	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
				11 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3240	A3240	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3210	A3210	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3690	A3690	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3220	A3220	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1530	A1530	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2530	A2530	14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1060	A1060	12	2025-04-01 → 2025-07-01	E-002 TEXT	2025-05-15_ifc_drawings_release_transmittal.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-003 TEXT	2025-05-26_weekly_progress_minutes	both (1.00)	
14 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1050	A1050	12	2025-04-01 → 2025-07-01	E-002 TEXT	2025-05-15_ifc_drawings_release_transmittal.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-003 TEXT	2025-05-26_weekly_progress_minutes	both (1.00)	
14 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1470	A1470	12	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3410	A3410	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3300	A3300	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3320	A3320	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3350	A3350	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3360	A3360	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3390	A3390	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3370	A3370	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3810	A3810	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3820	A3820	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3830	A3830	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3840	A3840	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3380	A3380	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3340	A3340	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3400	A3400	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1560	A1560	11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3290	A3290	10	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3310	A3310	10	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3540	A3540	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2610	A2610	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2650	A2650	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3450	A3450	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3480	A3480	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3500	A3500	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3460	A3460	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3510	A3510	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3530	A3530	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3590	A3590	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3580	A3580	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3610	A3610	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3470	A3470	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3600	A3600	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2660	A2660	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2620	A2620	9	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1080	A1080	8	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1660	A1660	8	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2140	A2140	8	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1550	A1550	7	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3750	A3750	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2670	A2670	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3110	A3110	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2930	A2930	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2840	A2840	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3010	A3010	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3720	A3720	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3740	A3740	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3710	A3710	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3670	A3670	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3770	A3770	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3660	A3660	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3650	A3650	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3630	A3630	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3640	A3640	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2850	A2850	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2940	A2940	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3020	A3020	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3100	A3100	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3120	A3120	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3760	A3760	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3730	A3730	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2810	A2810	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3700	A3700	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1370	A1370	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2030	A2030	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2160	A2160	6	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2680	A2680	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2960	A2960	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2870	A2870	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3040	A3040	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3050	A3050	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2900	A2900	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3140	A3140	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3070	A3070	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2690	A2690	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2860	A2860	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2910	A2910	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2950	A2950	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3000	A3000	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3030	A3030	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3130	A3130	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3080	A3080	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1420	A1420	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1570	A1570	5	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2970	A2970	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3060	A3060	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2980	A2980	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1070	A1070	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1650	A1650	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2830	A2830	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2920	A2920	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2990	A2990	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3090	A3090	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3230	A3230	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1510	A1510	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1540	A1540	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2100	A2100	4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1040	A1040	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1030	A1030	3	2025-04-01 → 2025-07-01	E-002 TEXT	2025-05-15_ifc_drawings_release_transmittal.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1150	A1150	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1170	A1170	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1190	A1190	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1350	A1350	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1730	A1730	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1750	A1750	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1770	A1770	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1940	A1940	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2710	A2710	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2700	A2700	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3190	A3190	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3200	A3200	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1390	A1390	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1400	A1400	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1410	A1410	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1520	A1520	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2110	A2110	3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2240	A2240	2	2025-04-01 → 2025-07-01	E-003 TEXT	2025-05-26_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	
				E-006 TEXT	2025-06-13_site_instruction_tree_protection.txt	both (1.00)	
				E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	
				12 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1010	A1010	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2230	A2230	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2270	A2270	2	2025-04-01 → 2025-07-01	E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-010 TEXT	2025-06-19_change_directive_underpinnig_inspection.txt	both (1.00)	
				E-011 TEXT	2025-06-20_contractor_delay_notice_trenching_hold.txt	both (1.00)	
				E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	
12 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2250	A2250	2	2025-04-01 → 2025-07-01	E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-006 TEXT	2025-06-13_site_instruction_tree_protection.txt	both (1.00)	
				E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	
13 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2260	A2260	2	2025-04-01 → 2025-07-01	E-004 TEXT	2025-06-09_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-006 TEXT	2025-06-13_site_instruction_tree_protection.txt	both (1.00)	
				E-011 TEXT	2025-06-20_constructor_delay_trenching_hole.txt	both (1.00)	
13 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2300	A2300	2	2025-04-01 → 2025-07-01	E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2320	A2320	2	2025-04-01 → 2025-07-01	E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
13 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2290	A2290	2	2025-04-01 → 2025-07-01	E-007 TEXT	2025-06-16_weekly_progress_minutes.md	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-010 TEXT	2025-06-19_change_directive_underpinnig_inspection.txt	both (1.00)	
				E-012 TEXT	2025-06-23_weekly_progress_minutes.md	both (1.00)	
				E-017 TEXT	2025-06-30_weekly_progress_minutes.md	both (1.00)	
				12 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2330	A2330	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2340	A2340	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2350	A2350	2	2025-04-01 → 2025-07-01	E-008 TEXT	2025-06-17_rfi_019_020_dcw_sanitary_conflict.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1020	A1020	2	2025-04-01 → 2025-07-01	E-002 TEXT	2025-05-15_ifc_drawings_release_transmittal.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-003 TEXT	2025-05-26_weekly_progress_minutes.md	both (1.00)	
				E-005 TEXT	2025-06-11_contractor_notice_sheet_drawing_slip_page.txt	both (1.00)	
13 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1140	A1140	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1200	A1200	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1240	A1240	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1250	A1250	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1260	A1260	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1270	A1270	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1300	A1300	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1310	A1310	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1320	A1320	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1610	A1610	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1620	A1620	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1720	A1720	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1780	A1780	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1830	A1830	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1840	A1840	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1850	A1850	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1860	A1860	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1890	A1890	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1900	A1900	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1910	A1910	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2200	A2200	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2210	A2210	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3780	A3780	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3790	A3790	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3800	A3800	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1690	A1690	2	2025-04-01 → 2025-07-01	E-014 TEXT	2025-06-25_contractor_notice_embedding_supply.txt	both (1.00)	[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
				E-017 TEXT	2025-06-30_weekly_progress_minutes	both (1.00)	
14 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export							

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1790	A1790	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2370	A2370	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2380	A2380	2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2310	A2310	1	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A3960	A3960	-1	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1360	A1360	-1	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1340	A1340	-2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1930	A1930	-2	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A4010	A4010	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1380	A1380	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2390	A2390	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2400	A2400	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2410	A2410	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2430	A2430	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2450	A2450	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2460	A2460	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2470	A2470	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2490	A2490	-3	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2040	A2040	-4	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2360	A2360	-7	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1600	A1600	-7	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2190	A2190	-7	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1480	A1480	-11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1490	A1490	-11	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1640	A1640	-14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2420	A2420	-14	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1630	A1630	-16	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A1450	A1450	-16	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2480	A2480	-21	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2080	A2080	-23	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2600	A2600	-24	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Slip ID	Activity	Slip (wd)	Window	Evidence	Filename	Match Confidence	Actors Involved
0:A2070	A2070	-29	2025-04-01 → 2025-07-01	16 artifacts in window by date alone · 2 schedule snapshots (SCHEDULE) · contextual, not support · ids in the CSV export			[ORG] Ontario Community College Owner Group - Project (in 5 evid., 5 mentions) · [PERSON] pm@owner.example - * (in 5 evid., 5 mentions) · [ORG] Northgate Constructors - Project (in 4 evid., 4 mentions) · [ORG] A2240 (Construction Site Setup (in 2 evid., 2 mentions) · [PERSON] A2290 (in 2 evid., 2 mentions) · [ORG] Ductbank (in 2 evid., 2 mentions) · [ORG] Northgate Constructors - Site (in 1 evid., 1 mentions) · [ORG] Northgate Constructors - Site Superintendent (in 1 evid., 1 mentions) · [ORG] RFI RESPONSE - RFI #19 (in 1 evid., 1 mentions) · [ORG] the water service connection (in 1 evid., 1 mentions) · [ORG] the Issued For Construction (in 1 evid., 1 mentions)

Name	Role	Slips	Distinct Evidence	Total Mentions	Party Correlation
pm@owner.example - *	PERSON	309	1549	1549	Unknown (no domain match)
Ontario Community College Owner Group - Project	ORG	309	1547	1547	Unknown (no domain match)
Northgate Constructors - Project	ORG	309	1239	1239	Unknown (no domain match)
A2240 (Construction Site Setup	ORG	309	618	618	Unknown (no domain match)
A2290	PERSON	309	618	618	Unknown (no domain match)
Ductbank	ORG	309	618	618	Unknown (no domain match)
Northgate Constructors - Site Superintendent	ORG	309	310	310	Unknown (no domain match)
Northgate Constructors - Site	ORG	309	309	309	Unknown (no domain match)
RFI RESPONSE - RFI #19	ORG	309	309	309	Unknown (no domain match)
the water service connection	ORG	309	309	309	Unknown (no domain match)
the Issued For Construction	ORG	309	309	309	Unknown (no domain match)

Names appearing across 3 or more distinct slip pairings. The 3+ threshold is a CPP heuristic for surfacing frequent names. Neither AACE 29R-03 nor SCL Protocol publishes a numeric cutoff for recurring-actor significance. Use as an investigative starting point, not a legal characterization or affiliation finding. Party correlation is a CORRELATION signal (who appears in whose correspondence), NOT an affiliation claim. The 60% surfacing threshold is a CPP heuristic. Signal quality depends on mapping completeness.

Findings are **CORRELATION, not CAUSATION**. compute_cpm_salvaging detects network-structural conditions (AACE RP 29R-03 §2.1 baseline schedule validation and §2.3 schedule-update validation; DCMA-14 logic check). Each flag warrants analyst verification against contract documents. It does not determine intent or manipulation.

A-08 Network integrity register · every flag, full list

23 flags · all listed

Snapshot	Severity	Category	Message	Details
Snapshot 0	WARN	OUT_OF_SEQUENCE	Activity A1430 is complete but predecessor A1020 has not started	code: A1430; predecessor: A1020
Snapshot 0	WARN	OUT_OF_SEQUENCE	Activity A1440 is complete but predecessor A1020 has not started	code: A1440; predecessor: A1020
Snapshot 1	INFO	ZERO_DURATION	Activity A4200 has zero duration	code: A4200
Snapshot 1	INFO	ZERO_DURATION	Activity A4260 has zero duration	code: A4260
Snapshot 1	INFO	ZERO_DURATION	Activity A3480 has zero duration	code: A3480
Snapshot 1	INFO	ZERO_DURATION	Activity A3610 has zero duration	code: A3610
Snapshot 1	INFO	ZERO_DURATION	Activity A1630 has zero duration	code: A1630
Snapshot 1	INFO	ZERO_DURATION	Activity A1640 has zero duration	code: A1640
Snapshot 1	INFO	ZERO_DURATION	Activity A4210 has zero duration	code: A4210
Snapshot 1	INFO	ZERO_DURATION	Activity A3780 has zero duration	code: A3780

Snapshot	Severity	Category	Message	Details
Snapshot 1	INFO	ZERO_DURATION	Activity A3790 has zero duration	code: A3790
Snapshot 1	INFO	ZERO_DURATION	Activity A3800 has zero duration	code: A3800
Snapshot 1	INFO	ZERO_DURATION	Activity A1110 has zero duration	code: A1110
Snapshot 1	INFO	ZERO_DURATION	Activity A2220 has zero duration	code: A2220
Snapshot 1	INFO	ZERO_DURATION	Activity A3080 has zero duration	code: A3080
Snapshot 1	INFO	ZERO_DURATION	Activity A4250 has zero duration	code: A4250
Snapshot 1	INFO	ZERO_DURATION	Activity A1480 has zero duration	code: A1480
Snapshot 1	INFO	ZERO_DURATION	Activity A1490 has zero duration	code: A1490
Snapshot 1	INFO	ZERO_DURATION	Activity A4700 has zero duration	code: A4700
Snapshot 1	INFO	ZERO_DURATION	Activity A1370x has zero duration	code: A1370x
Snapshot 1	WARN	OUT_OF_SEQUENCE	Activity A2290 is complete but predecessor A2220 has not started	code: A2290; predecessor: A2220
Snapshot 1	WARN	OUT_OF_SEQUENCE	Activity A2530 is complete but predecessor A5230 has not started	code: A2530; predecessor: A5230
Snapshot 1	WARN	DISCONNECTED	2 weakly-connected components detected (sizes: 404, 1)	component_count: 2; component_sizes: [404, 1]

Trust Flags

2 flags · all listed

BLOCK completion_reversal_presentSeverity
BLOCK **FAIL**

1 activity completion reversal detected, i.e. an activity was reported 100% complete in one update and then later marked less than 100% complete. Completed work cannot be uncompleted in the field, so the sequence requires documentation: either the original entry needs supporting paper (daily report, sign-off) or the reversal needs change-order / rework justification. Lacking either, the activity's reported dates should be treated as unreliable for forensic computation pending evidence production. The detector flags the sequence; the cause (data-entry correction, rework, error) is for the analyst to determine. Recommendation: For each reversal, request: (a) the daily report establishing original completion, and (b) the rework / defective-work paper trail justifying the rollback. Absent both, the activity's reported actual dates should be flagged for analyst follow-up review against contemporaneous field records before being relied upon for forensic computation.

BLOCK retroactive_baseline_edits_presentSeverity
BLOCK **FAIL**

26 retroactive baseline edits detected: instances where the target dates of an activity changed in an update without the corresponding contractual change order or accepted recovery plan. The baseline against which performance is measured should not drift mid-project without contractual basis; silent drift moves the performance reference point and obscures schedule variance. Severity tiers (>10 BLOCK, 4-10 WARN, 1-3 INFO) are CPP heuristics; neither AACE 29R-03 nor SCL Protocol publishes a numeric cutoff for tolerable retroactive-edit count. The flag indicates a CORRELATION worth verifying, not a finding of intentional baseline drift. Recommendation: Re-run downstream variance analysis against the original frozen baseline rather than the as-submitted edited baseline. For each edit, request the change-order or float-allocation documentation that would justify the modification; absent such documentation, flag the edit for analyst follow-up review.

Source Validation

AACE RP 29R-03 §2 (§2.1, §2.3)

Logic Check

DCMA 14-Point Schedule Assessment

Scheduling Treatise

Wickwire, Construction Scheduling, Ch. 10

EOT / Concurrency

SCL Delay & Disruption Protocol §10 + §14

Run Date

2026-09-09

Evidence Folder

B2-Demo-Evidence

Input files: **Ontario_Community_College_baseline.xer** SHA-256 37a454edfda707d797f2dab200919c1da729a17454e53b46084b6a17bc4819db ·

Ontario_Community_College_current.xer SHA-256 7ed1cd8309b1752af74ec9c8d2fa11fbc9a58d4e065630a2589809ed3780ca10

Generated **2026-09-09** · Source: **B2-Demo-Evidence** · **Claim Workbench** · **Critical Path Partners** · Engine **CPP cpm-engine v2.9.43**

Reproducible · every figure traceable to source